

**APPENDIX F:
HAZARDOUS MATERIALS**



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 10, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214042549
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus Building #1A, Washington Ave., Albany, N.Y.,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Thursday, April 10, 2014, for a 24 hour turnaround:

400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 4411

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "Marvin E. Brothers".

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus Building #1A, Washington Ave., Albany, N.Y., Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	400	04/09/14	0	0	0	100	0	ND		
Location: Field Blank										
02	401	04/09/14	0	0	0	100	0	ND		
Location: Field Blank										
03	402	04/09/14	3	420	1260	100	3	3.82		Footnotes: 1
Location: OWA - Decon Entrance/Exit										
04	403	04/09/14	3	420	1260	100	2	2.55		< 0.002
Location: OWA - Waste Out										
05	404	04/09/14	3	420	1260	100	2	2.55		< 0.002
Location: OWA - Critical #1										
06	405	04/09/14	3	420	1260	100	5	6.37		< 0.002
Location: OWA - Critical #2										
07	406	04/09/14	3	420	1260	100	3	3.82		< 0.002
Location: OWA - NAE 1										
08	407	04/09/14	3	420	1260	100	4	5.10		< 0.002
Location: OWA - NAE 2										
09	408	04/09/14	3	420	1260	100	4	5.10		< 0.002
Location: OWA - NAE 3										
10	409	04/09/14	3	420	1260	100	6	7.64		0.002
Location: OWA - NAE 4										
11	410	04/09/14	3	420	1260	100	7	8.92		0.003
Location: OWA - NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus Building #1A, Washington Ave., Albany, N.Y., Basement; Phase II B

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	4411	04/09/14	3	420	1260	100	3.5	4.46	< 0.002	

Location: OWA - Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OA0076; Analyzed by: Bo Sun; Date Analyzed: 4/10/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:



END OF REPORT





Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
 Rush
 24 hour Other _____
TURNAROUND TIME

PROJECT INFORMATION

1. Client: NYS OGS
 2. Project Number: 13 0905 AD
 5. Date: 4.9.14
 6. Abatement Location: Basement
 3. Project Name: State Office Campus building # 1A
 3a. Project Address: Washington Ave. Albany, N.Y.
 7. PCM (0.8 micron MCE) TEM (0.45 micron MCE)
 Cassette/Filter Manufacturer: CMS Lot #: 20130725
 4. Project Monitor: Eric K. Rath
 4a. Air Sampler: Eric K. Rath
 9. Type: a. Phase IB b. Phase IIA c. Phase IIB
 d. Phase IIC - Cleaning e. Phase IIC - Clearance f. OSHA g. Environmental h. Ambient i. Other
 4b. Rotameter Number: 35
 4c. Rotameter calibration: Manufacturer Gillibrator Drycal
 4d. Calibration Date: 4.2.14

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1530 (24 hour clock)

10. Sample I.D. Number	11. Lab Sample Number		12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)	
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start	14b. End	14c. Average					
400			Field Blank											
401			Field Blank											
402			Decan Entrance/Exit	0721	1421	420	3	3	3	1260				
403			Waste Out	0728	1428	420	3	3	3	1260				
404			Critical #1	0721	1421	420	3	3	3	1260				
405			Critical #2	0726	1426	420	3	3	3	1260				
406			NAE 1	0722	1422	420	3	3	3	1260				
407			NAE 2	0722	1422	420	3	3	3	1260				
408			NAE 3	0722	1422	420	3	3	3	1260				
409			NAE 4	0726	1426	420	3	3	3	1260				
410			NAE 5	0726	1426	420	3	3	3	1260				
411			Ambient	0724	1424	420	3	3	3	1260				

CHAIN OF CUSTODY

17. Relinquished By: Eric K. Rath
 18. Date: 4.9.14
 20. Received By: Imyafusm
 21. Date: 4/10/14
 22. Time: 12:01
 23. Lab Name: _____
 a. Analyzed By: Bo Sun
 b. QC by: _____
 c. Lab Batch #: _____
 QC# Std: _____
 OC# Std: _____
 24. Date: 4/10/14
 25. Time: 13:37
 Drop Box

26. Project Manager: Joella Viscusi
 27. Results To: results@ambient-env.com
 28. Drawing: See drawing for this shift. See drawing dated: _____
 29. Comments: _____

April 11, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214042692
P.O. #13 0905 AD
13 0905 AD; NYS OGS; Building 1A - State Office Campus, Washington Ave., Albany, N.Y.;
Basement / Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Friday, April 11, 2014, for a 24 hour turnaround:


412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,



Marvin E. Brothers
PCM Manager

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; Building 1A - State Office Campus, Washington Ave., Albany, N.Y.; Basement / Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	412	04/10/14	0	0	0	100	0	ND		
Location: Field Blank										
02	413	04/10/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	414	04/10/14	3	480	1440	100	3.5	4.46		Footnotes: 1
Location: OWA, Decon Entrance / Exit										
04	415	04/10/14	3	480	1440	100	5	6.37		< 0.002
Location: OWA, Waste Out										
05	416	04/10/14	3	480	1440	100	5.5	7.01		0.002
Location: OWA, Critical #1										
06	417	04/10/14	3	480	1440	100	7	8.92		0.002
Location: OWA, Critical #2										
07	418	04/10/14	3	480	1440	100	3	3.82		< 0.002
Location: OWA, NAE 1										
08	419	04/10/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA, NAE 2										
09	420	04/10/14	3	480	1440	100	8	10.19		0.003
Location: OWA, NAE 3										
10	421	04/10/14	3	480	1440	100	7	8.92		0.002
Location: OWA, NAE 4										
11	422	04/10/14	3	480	1440	100	10	12.74		0.003
Location: OWA, NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; Building 1A - State Office Campus, Washington Ave., Albany, N.Y.; Basement / Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	423	04/10/14	3	480	1440	100	3	3.82	< 0.002	

Location: OWA, Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94: Using an Olympus, Model CHS PCM microscope, Serial #6L0248; Analyzed by: Edyta E. Hamala; Date Analyzed: 4/11/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: IntraLab Sts: low=0.56, med=0.19, high=0.37; InterLab St=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
 Rush
 24 hour Other _____
TURNAROUND TIME

214042692

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: Building 1 A-State Office Campus	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gilibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-10-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IA b. <input type="checkbox"/> Phase IIB c. <input type="checkbox"/> Phase IIC - Clearance	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer EHS Lot # 20130725	d. <input type="checkbox"/> Phase IIC - Cleaning f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1530 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start			
412		Field Blank								
413		Field Blank								
414	/	Decon Entrance/Exit	0702	1502	480	3	3	1440		
415	/	Waste Out	0712	1512	480	3	3	1440		
416	/	Critical #1	0703	1503	480	3	3	1440		
417	/	Critical #2	0710	1510	480	3	3	1440		
418	/	NAE 1	0705	1505	480	3	3	1440		
419	/	NAE 2	0705	1505	480	3	3	1440		
420	/	NAE 3	0705	1505	480	3	3	1440		
421	/	NAE 4	0709	1509	480	3	3	1440		
422	/	NAE 5	0709	1509	480	3	3	1440		
423	/	Ambient	0707	1507	480	3	3	1440		

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Eric K. Rath	18. Date 4-10-14	19. Time	20. Received By: Michelle	21. Date 4/11/14	22. Time
II.					
III.					

23. Lab Name
a. Analyzed By: **Elmundo**
b. QC by:
c. Lab Batch #:

QC# Std. QC# Std. QC# Std.

LAB INFORMATION

24. Date **4/11/14** 25. Time **1237**
 Drop Box

26. Project Manager:

Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift. See drawing dated:

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 13, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214042951
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus, Building #1A, Washington Ave., Albany, NY,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Saturday, April 12, 2014, for a 24 hour turnaround:

424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "MEB by B". The signature is written in a cursive, flowing style.

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building #1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	424	04/11/14	0	0	0	100	0	ND		
Location: Field Blank										
02	425	04/11/14	0	0	0	100	0	ND		
Location: Field Blank										
03	426	04/11/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA - Decon Entrance / Exit										
04	427	04/11/14	3	480	1440	100	5	6.37	< 0.002	
Location: OWA - Waste Out										
05	428	04/11/14	3	480	1440	100	3	3.82	< 0.002	
Location: OWA - Critical #1										
06	429	04/11/14	3	480	1440	100	6	7.64	0.002	
Location: OWA - Critical #2										
07	430	04/11/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA - NAE 1										
08	431	04/11/14	3	480	1440	100	5	6.37	< 0.002	
Location: OWA - NAE 2										
09	432	04/11/14	3	480	1440	100	5	6.37	< 0.002	
Location: OWA - NAE 3										
10	433	04/11/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA - NAE 4										
11	434	04/11/14	3	480	1440	100	8	10.19	0.003	
Location: OWA - NAE 5										

Footnotes: 1

Footnotes: 1

< 0.002

< 0.002

< 0.002

0.002

< 0.002

< 0.002

< 0.002

< 0.002

0.003

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building #1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	435	04/11/14	3	480	1440	100	4	5.10	< 0.002	

Location: OWA - Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #0A0076; Analyzed by: Bo Sun; Date Analyzed: 4/13/2014;
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided/UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:



END OF REPORT





Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214042951

Page 1 of 1
TURNAROUND TIME
 Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input checked="" type="checkbox"/> Gilibrator
5. Date 4-11-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer Lot # EMS 20130725	d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance	
	8. <input type="checkbox"/> TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot #	f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End			
424									
425									
426									
427									
428									
429									
430									
431									
432									
433									
434									
435									

CHAIN OF CUSTODY

Pickup

17. Relinquished By: I. Eric K. Rath	18. Date 4-11-14	19. Time	20. Received By: Samuel	21. Date 4-12-14	22. Time 13:23
II.					
III.					

LAB INFORMATION

Drop Box

23. Lab Name	24. Date	25. Time
a. Analyzed By: BO Sivil	4/13/14	10:30
b. QC by:		
c. Lab Batch #:		
QC#	QC#	QC#
Std.	Std.	Std.

26. Project Manager:
Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated:

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 15, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214043334
P.O. #13 0905 AD
13 0905 AD; NYS OGS; Washington Ave., Albany, NY, State Office Campus, Building #1A,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Tuesday, April 15, 2014, for a 24 hour turnaround:

436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; Washington Ave., Albany, NY, State Office Campus, Building #1A, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	436	04/14/14	0	0	0	100	0	ND		
Location: Field Blank										
02	437	04/14/14	0	0	0	100	1	1.27		Footnotes: 1
Location: Field Blank										
03	438	04/14/14	3	420	1260	100	5.5	7.01		Footnotes: 1
Location: OWA - Decon Entrance/Exit										
04	439	04/14/14	3	420	1260	100	6	7.64		0.002
Location: OWA - Waste Out										
05	440	04/14/14	3	420	1260	100	5	6.37		< 0.002
Location: OWA - Critical #1										
06	441	04/14/14	3	420	1260	100	5	6.37		< 0.002
Location: OWA - Critical #2										
07	442	04/14/14	3	420	1260	100	4.5	5.73		< 0.002
Location: OWA - Neg. Air 1										
08	443	04/14/14	3	420	1260	100	7	8.92		0.003
Location: OWA - Neg. Air 2										
09	444	04/14/14	3	420	1260	100	3	3.82		< 0.002
Location: OWA - Neg. Air 3										
10	445	04/14/14	3	420	1260	100	5	6.37		< 0.002
Location: OWA - Neg. Air 4										
11	446	04/14/14	3	420	1260	100	4	5.10		< 0.002
Location: OWA - Neg. Air 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; Washington Ave., Albany, NY, State Office Campus, Building #1A, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	447	04/14/14	3	420	1260	100	6	7.64	0.002	

Location: OWA - Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CH2 PCM microscope, Serial #9D0319; Analyzed by: Bo Sun

Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA=Not Analyzed; Walton-Beckett graticule field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intra-lab Srs: low=0.56, med=0.19, high=0.37; Inter-lab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Bo Sun

Date Analyzed: 4/15/2014;

Reviewed By: *[Signature]* END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

214043334

Page 1 of 1

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

TURNAROUND TIME

Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gillibrator <input checked="" type="checkbox"/> Drycal
5. Date 4.14.14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	4d. Calibration Date 4-2-14

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	11. Lab Sample Number		12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	12a. Start	12b. End	13c. Total	14a. Start	14b. End	14c. Average			
436			Field Blank									
437			Field Blank									
438			Decon Entrance/Exit	0651	1351	420	3	3	3	1260		
439			Waste Out	0700	1400	420	3	3	3	1260		
440			Critical #1	0653	1353	420	3	3	3	1260		
441			Critical #2	0654	1354	420	3	3	3	1260		
442			Neg. Air 1	0655	1355	420	3	3	3	1260		
443			Neg. Air 2	0655	1355	420	3	3	3	1260		
444			Neg. Air 3	0655	1355	420	3	3	3	1260		
445			Neg. Air 4	0657	1357	420	3	3	3	1260		
446			Neg. Air 5	0657	1357	420	3	3	3	1260		
447			Ambient	0651	1351	420	3	3	3	1260		

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Eric K. Rath	18. Date 4/14/14	19. Time 0700	20. Received By: Spencer	21. Date 4/15/14	22. Time 1320
II.					
III.					

LAB INFORMATION

23. Lab Name

a. Analyzed By: BO. SIMA	24. Date 4/15/14	25. Time 15:45
b. QC by:	QC#	QC#
c. Lab Batch #:	Std.	Std.

-Drop Box

26. Project Manager:

Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.

See drawing dated: _____

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 17, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214043500
P.O. #130905AD
130905AD; NYS OGS; State Office Campus - Building 1A Washington Ave., Albany, NY
Basement ; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Wednesday, April 16, 2014, for a 24 hour turnaround:

448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus - Building 1A Washington Ave., Albany, NY Basement ; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	448	04/15/14	0	0	0	100	0	ND		
Location: Field Blank										
02	449	04/15/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	450	04/15/14	3	480	1440	100	2.5	3.18		Footnotes: 1
Location: OWA Decon Entrance / Exit										
04	451	04/15/14	3	480	1440	100	1.5	1.91		< 0.002
Location: OWA Waste Out										
05	452	04/15/14	3	480	1440	100	2.5	3.18		< 0.002
Location: OWA Critical # 1										
06	453	04/15/14	3	480	1440	100	3	3.82		< 0.002
Location: OWA Critical # 2										
07	454	04/15/14	3	480	1440	100	2	2.55		< 0.002
Location: OWA NAE 1										
08	455	04/15/14	3	480	1440	100	1.5	1.91		< 0.002
Location: OWA NAE 2										
09	456	04/15/14	3	480	1440	100	2	2.55		< 0.002
Location: OWA NAE 3										
10	457	04/15/14	3	480	1440	100	1.5	1.91		< 0.002
Location: OWA NAE 4										
11	458	04/15/14	3	480	1440	100	2.5	3.18		< 0.002
Location: OWA NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus - Building 1A Washington Ave., Albany, NY Basement ; Phase II B

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	459	04/15/14	3	480	1440	100	3	3.82	< 0.002	

Location: OWA Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CH2 PCM microscope, Serial #9D0319; Analyzed by: Wilbert S. Rivera; Date Analyzed: 4/17/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed: NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Sts: low=0.56, med=0.19, high=0.37; Interlab Sts=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By: _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214043500

Page 1 of 1
TURNAROUND TIME
 Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client: **NYS OGS**
 2. Project Number: **13 0905 AD**
 5. Date: **4-15-14**
 6. Abatement Location: **Basement**
 3. Project Name: **State Office Campus - Building 1A**
 3a. Project Address: **Washington Ave, Albany, N.Y.**
 7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer: **CHS** Lot #: **20130725**
 8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer: _____ Lot #: _____
 9. Type: a. Phase IA b. Phase IB c. Phase IIC - Cleaning e. Phase IIC - Clearance
 10. Project Monitor: **Eric K. Rath**
 11. Air Sampler: **Eric K. Rath**
 12. Rotameter Number: **35**
 13. Rotameter Calibration: Manufacturer Gilibrator Drycal
 14. Calibration Date: **4-2-14**

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	11. Lab Sample Number		12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start	14b. End	14c. Average				
448			Field Blank										
449			Field Blank										
450			Decon Entrance / Exit	0655	1455	480	3	3	3	1440			
451			Waste Out	0657	1451	480	3	3	3	1440			
452			Critical #1	0656	1456	480	3	3	3	1440			
453			Critical #2	0658	1458	480	3	3	3	1440			
454			NAE 1	0654	1454	480	3	3	3	1440			
455			NAE 2	0654	1454	480	3	3	3	1440			
456			NAE 3	0654	1454	480	3	3	3	1440			
457			NAE 4	0657	1457	480	3	3	3	1440			
458			NAE 5	0657	1457	480	3	3	3	1440			
459			Ambient	0655	1455	480	3	3	3	1440			


CHAIN OF CUSTODY

Pickup
 17. Relinquished By: **Eric K. Rath** 18. Date: **4-15-14**
 19. Time: **15:00** 20. Received By: **[Signature]** 21. Date: **4/16/14** 22. Time: **11:12**
 II. _____
 III. _____

LAB INFORMATION

23. Lab Name: _____
 a. Analyzed By: **M. Rivera** 24. Date: **4-16-14** 25. Time: **2:28**
 b. QC by: _____
 c. Lab Batch #: _____
 QC# Std: _____
 QC# Std: _____

26. Project Manager: **Joella Piscusi**
 27. Results To: **results@ambient-env.com** 28. Drawing: See drawing for this shift. See drawing dated: _____
 29. Comments: _____





AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 17, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214043682
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus - Building # 1A, Washington Ave., Albany, NY,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Thursday, April 17, 2014, for a 24 hour turnaround:

460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink that reads "MEB by PB". The signature is written in a cursive, flowing style.

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus - Building # 1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	460	04/16/14	0	0	0	100	0.5	0.64		
Location: Field Blank										
02	461	04/16/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	462	04/16/14	3	480	1440	100	2	2.55		Footnotes: 1
Location: OWA - Decon Entrance / Exit										
04	463	04/16/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - Waste Out										
05	464	04/16/14	3	480	1440	100	3	3.82		< 0.002
Location: OWA - Critical # 1										
06	465	04/16/14	3	480	1440	100	5	6.37		< 0.002
Location: OWA - Critical # 2										
07	466	04/16/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - NAE 1										
08	467	04/16/14	3	480	1440	100	6	7.64		0.002
Location: OWA - NAE 2										
09	468	04/16/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - NAE 3										
10	469	04/16/14	3	480	1440	100	6	7.64		0.002
Location: OWA - NAE 4										
11	470	04/16/14	3	480	1440	100	6.5	8.28		0.002
Location: OWA - NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus - Building # 1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	471	04/16/14	3	480	1440	100	5	6.37	< 0.002	

Location: OWA - Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OAA0076, Analyzed by: Bo Sum

Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided DJCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: IntraLab Srs: low=0.56, med=0.19, high=0.37; InterLab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Bo Sum

Date Analyzed: 4/17/2014;

Reviewed By: _____
END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214043682

Page 1 of 1
 Rush
 24 hour Other: _____
TURNAROUND TIME

PROJECT INFORMATION

1. Client: NYS OGS
 2. Project Number: 13 0905 AD
 3. Project Name: State Office Campus - Building #1A
 3a. Project Address: Washington Ave., Albany, N.Y.
 4. Project Monitor: Eric K. Ratz
 4a. Air Sampler: Eric K. Ratz
 4b. Rotameter Number: 35
 4c. Rotameter calibration: Manufacturer Gilibrator Drycal
 4d. Calibration Date: 4-2-14
 5. Date: 4-16-14
 6. Abatement Location: Basement
 7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer Lot #: CHS 20130725
 8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot #: _____
 9. Type: Phase IB Cleaning Phase IIC Clearance Environmental Ambient Other

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)	
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End				13c. Total
460				Field Blank						
461				Field Blank						
462		/	/	Decon Entrance/Exit	0647	1447	480	3	3	1440
463		/	/	Waste Out	0654	1454	480	3	3	1440
464		/	/	Critical #1	0648	1448	480	3	3	1440
465		/	/	Critical #2	0652	1452	480	3	3	1440
466		/	/	NAE 1	0649	1449	480	3	3	1440
467		/	/	NAE 2	0649	1449	480	3	3	1440
468		/	/	NAE 3	0649	1449	480	3	3	1440
469		/	/	NAE 4	0653	1453	480	3	3	1440
470		/	/	NAE 5	0653	1453	480	3	3	1440
471		/	/	Ambient	0650	1450	480	3	3	1440

CHAIN OF CUSTODY

Pickup
 17. Relinquished By: [Signature]
 18. Date: 4-16-14
 19. Time: 14:00
 20. Received By: [Signature]
 21. Date: 4-17-14
 22. Time: 10:24
 23. Lab Name: BO Sun
 a. Analyzed By: [Signature]
 b. QC by: _____
 c. Lab Batch #: _____
 QC# _____ Std: _____
 QC# _____ Std: _____

LAB INFORMATION

24. Date: 4/17/14
 25. Time: 20:00
 -Drop Box

26. Project Manager: Joella Niscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments: _____



Response Labs, LLC.
 12 Colvin Avenue, Albany NY 12206
 Phone (518) 482-5630 Fax (518) 482-5624

NYS DOH ELAP # 11917

PCM Air Data Report
 NIOSH 7400 "A" Method-Phase Contrast Microscopy

Project Name: Building 1/1A

Laboratory Batch Number

1585 - 9994

Abatement Address:

Client Project #: 130905AD

Work Area: Basement Waste Out

Phase of Sampling: During-IIB

Client: Ambient Environmental Inc.
 12 Colvin Avenue
 Albany NY 12206

Turn Around Time: <24 Hours(Rush)

Sampled By Eric Rath

Date Collected: 4/16/2014

Date Analyzed: 4/16/2014

QC Checked By: Justin Adams

Date Received: 4/16/2014

Report Date: 4/21/2014

Date of QC Check: 4/21/2014

Sample Number	Client Sample #	Sample Location	Volume(L)	LOD	F/mm2	F/cc
94176	472	Field Blank			0	--
94177	473	Field Blank			0	--
94178	474	IWA- Rear Right	1200	0.002	0	<0.002
94179	475	IWA- Rear Left	1200	0.002	2.55	<0.002
94180	476	IWA- Center	1200	0.002	2.55	<0.002
94181	477	IWA- Front Right	1200	0.002	7.64	0.002
94182	478	IWA- Front Left	1200	0.002	2.55	<0.002
94183	479	OWA- Right Side	1200	0.002	2.55	<0.002
94184	480	OWA- Right Center	1200	0.002	10.2	0.003
94185	481	OWA- Center	1200	0.002	3.82	<0.002
94186	482	OWA- Left Center	1200	0.002	6.37	<0.002
94187	483	OWA- Left Side	1200	0.002	2.55	<0.002

Microscope: 0C82298 Olympus **FOV:** 0.00785 F/mm2 **Laboratory RSD:** 7.01->25.5 f/mm = .153, 25.6->63.7 f/mm=.182, 63.8->127.4 f/mm=.136, >127.5 f/mm=.217
 Not Asbestos Specific. Laboratory results limited to F/mm2. Fibers/cc have been calculated after subtracting the field blank average. Liability limited to the cost of analysis. These results relate only to items tested. Reports may not be reproduced, except in full, without written permission of Response Labs, LLC.

Definitions of Abbreviations:

F/mm2 = Fibers per Millimeter Squared

N/A= Not Analyzed, Sample did not meet the Laboratory's Sample Acceptance Policy

*= High Particulate Matter, Results Probably Biased

F/cc = Fibers per Cubic Centimeter

**= >50% Particulate Matter, Sample Overloaded

TWA=Time Weighted Average

LOD= Limit of Detection

***= Sample Filter Damaged

Comments:

Analyst,

Megan LaBarge

Laboratory Director,

Justin Adams



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

AIR MONITORING DATA AND CHAIN OF CUSTODY FORM

Results are subject to change until approved

Page 1 of 1

TURNAROUND TIME

Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building 1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave, Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gillibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-16-14	6. Abatement Location: Basement Waste Out	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB Clearance	4d. Calibration Date 4-2-14
	7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer EMS Lot # 20130725	9. Type: d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS **0700** to **1500** (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (ffc)
	12a. IWA	12b. OWA	13a. Start	13b. End	14a. Start	14b. End			
472		Field Blank						0/100	
473		Field Blank						0/100	
474		Rear Right	1023	1223	10	10	1200	0/100	< 0.002
475		Rear left	1023	1223	10	10	1200	2/100	< 0.002
476		Center	1023	1223	10	10	1200	2/100	< 0.002
477		Front Right	1024	1224	10	10	1200	7/100	0.002
478		Front left	1024	1224	10	10	1200	2/100	< 0.002
479		Right side	1238	1438	10	10	1200	2/100	< 0.002
480		Right center	1238	1438	10	10	1200	8/100	0.003
481		center	1238	1438	10	10	1200	3/100	< 0.002
482		left center	1238	1438	10	10	1200	5/100	< 0.002
483		left side	1239	1439	10	10	1200	2/100	< 0.002
		QC Lab Blank						0/100	

CHAIN OF CUSTODY

17. Relinquished By: **Eric K. Rath** 4-16-14

20. Received By: **Colleen Smith** 4/16/14 15:08

21. Date: 4/16/14 15:08

22. Time: 15:08

LAB INFORMATION

23. Lab Name: **Response** 1917

24. Date: 4/16

25. Time: 1603

a. Analyzed By: **Michelle Smith**

b. QC by: **Michelle Smith** NA

c. Lab Batch #: **585-9994** QC# **4420** GC# **4425** Std. **0.405** Std. **0.433** GC# **4425** Std. **0.433**

26. Project Manager:

Joella Viscus

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift. See drawing dated: _____

29. Comments:

-Drop Box

April 18, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214043868
P.O. #130905AD
130905AD; NYS OGS; State Office Campus - Building # 1A Washington Ave., Albany, NY
Basement ; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Friday, April 18, 2014, for a 24 hour turnaround:

484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,



Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus - Building # 1A Washington Ave., Albany, NY Basement ; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	484	04/17/14	0	0	0	100	1	1.27		
Location: Field Blank										
02	485	04/17/14	0	0	0	100	0	ND		
Location: Field Blank										
03	486	04/17/14	3	480	1440	100	4	5.10		
Location: OWA Decon Entrance / Exit										
04	487	04/17/14	3	480	1440	100	2	2.55		
Location: OWA Waste Out										
05	488	04/17/14	3	480	1440	100	4	5.10		
Location: OWA Critical # 1										
06	489	04/17/14	3	480	1440	100	3	3.82		
Location: OWA Critical # 2										
07	490	04/17/14	3	480	1440	100	6	7.64	0.002	
Location: OWA NAE 1										
08	491	04/17/14	3	480	1440	100	8	10.19	0.003	
Location: OWA NAE 2										
09	492	04/17/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA NAE 3										
10	493	04/17/14	3	480	1440	100	2	2.55	< 0.002	
Location: OWA NAE 4										
11	494	04/17/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA NAE 5										

Footnotes: 1

Footnotes: 1

< 0.002

< 0.002

< 0.002

< 0.002

< 0.002

0.002

0.003

< 0.002

< 0.002

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus - Building # 1A Washington Ave., Albany, NY Basement ; Phase IIB


AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	495	04/17/14	3	480	1440	100	3	3.82	< 0.002	

Location: OWA Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OA0076; Analyzed by: Devin M. Alyee [bs] BS for DA; Date Analyzed: 4/18/2014;
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND=No fibers observed; NA= Not Analyzed; Walton-Beckett grafiacle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard: RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, med=0.37, high=0.45. (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By: 

END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214043863

TURNAROUND TIME

Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0405 AD	3a. Project Address Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c: Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gilibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-17-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	4d: Calibration Date 4-2-14

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13a. Start	13b. End	13c. Total	14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	11. Lab Sample Number	12a. IWA				12b. OWA	12c. Sample Coordinates	14a. Start			
484											
485											
486			0645	1445	480	3	3	3	1440		
487			0653	1453	480	3	3	3	1440		
488			0645	1445	480	3	3	3	1440		
489			0651	1451	480	3	3	3	1440		
490			0647	1447	480	3	3	3	1440		
491			0647	1447	480	3	3	3	1440		
492			0647	1447	480	3	3	3	1440		
493			0650	1450	480	3	3	3	1440		
494			0650	1450	480	3	3	3	1440		
495			0646	1446	480	3	3	3	1440		

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Eric K. Rath	18. Date 4-17-14	20. Received By: Catherine Arics	21. Date 4/18/14	22. Time 10:20
II.				
III.				

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date 4/18/14	25. Time 1744
a. Analyzed By: Daly		
b. QC by:	QC#	Std.
c. Lab Batch #:	QC#	Std.

26. Project Manager:
Joella Discusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 19, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214044024
P.O. #130905AD
130905AD; NYS OGS; State Office Campus Bldg. #1A, Washington Ave., Albany, NY, Basement;
Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Saturday, April 19, 2014, for a 24 hour turnaround:

496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink that reads "MEB by RB". The signature is written in a cursive, flowing style.

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus Bldg. #1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	496	04/18/14	0	0	0	100	0	ND		
Location: Field Blank										
02	497	04/18/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	498	04/18/14	3	470	1410	100	5	6.37		Footnotes: 1
Location: OWA Decon Entrance										
04	499	04/18/14	3	470	1410	100	2	2.55		< 0.002
Location: OWA Waste Out										
05	500	04/18/14	3	470	1410	100	6	7.64		0.002
Location: OWA Critical #1										
06	501	04/18/14	3	470	1410	100	5	6.37		< 0.002
Location: OWA Critical #2										
07	502	04/18/14	3	470	1410	100	4	5.10		< 0.002
Location: OWA NAE 1										
08	503	04/18/14	3	470	1410	100	8	10.19		0.003
Location: OWA NAE 2										
09	504	04/18/14	3	470	1410	100	3	3.82		< 0.002
Location: OWA NAE 3										
10	505	04/18/14	3	470	1410	100	4	5.10		< 0.002
Location: OWA NAE 4										
11	506	04/18/14	3	470	1410	100	5	6.37		< 0.002
Location: OWA NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus Bldg. #1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	507	04/18/14	3	470	1410	100	4.5	5.73	< 0.002	

Location: OWA Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OA0076; Analyzed by: Bo Sun; Date Analyzed: 4/19/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard: RSD: Intralab Srs: low=0.56, med=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  _____

END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

TURNAROUND TIME
 Rush
 24 hour Other _____

PROJECT INFORMATION
 214044024

1. Client US OGS	3. Project Name: State Office Campus Bldg #1A	4. Project Monitor: Milwicks	4b. Rotameter Number 1
2. Project Number 130905AD	3a. Project Address: Washington Ave, Albany NY	4a. Air Sampler: Milwicks	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input checked="" type="checkbox"/> Gillibrator
5. Date 4/18	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	4d. Calibration Date 3/16

DAILY AIR SAMPLE RECORD SHIFT HOURS (24 hour clock) to

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		13c. Total	14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	13a. Start	13b. End		14a. Start	14b. End			
496		Field Blank								
497		Field Blank								
498	<input checked="" type="checkbox"/>	Decor Entrance	700	1450	470	3	3	1410		
499	<input checked="" type="checkbox"/>	Waste Out	710	1500	470	3	3	1410		
500	<input checked="" type="checkbox"/>	Central #1	701	1451	470	3	3	1410		
501	<input checked="" type="checkbox"/>	Central #2	704	1454	470	3	3	1410		
502	<input checked="" type="checkbox"/>	NAE1	657	1447	470	3	3	1410		
503	<input checked="" type="checkbox"/>	NAE2	657	1447	470	3	3	1410		
504	<input checked="" type="checkbox"/>	NAE3	657	1447	470	3	3	1410		
505	<input checked="" type="checkbox"/>	NAE4	706	1456	470	3	3	1410		
506	<input checked="" type="checkbox"/>	NAE5	706	1456	470	3	3	1410		
507	<input checked="" type="checkbox"/>	Ambient	703	1453	470	3	3	1410		

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Michelle Glick	18. Date 4/18	20. Received By: Heamed	21. Date 4/19/14	22. Time 11:50
23. Lab Name	a. Analyzed By: Bo Sun	24. Date 4/19/2014	25. Time 12:20	
	b. QC by:	QC#	QC#	
	c. Lab Batch #:	Std:	Std:	

-Drop Box

26. Project Manager:
Johanna Unzu

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift. See drawing dated: _____

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 22, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214044300
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, New York,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Tuesday, April 22, 2014, for a 24 hour turnaround:

508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,


Marvin E. Brothers
PCM Manager

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, New York, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	508	04/21/14	0	0	0	100	1.5	1.91		
Location: Field Blank										
02	509	04/21/14	0	0	0	100	0.5	0.64		Footnotes: 1
Location: Field Blank										
03	510	04/21/14	3	480	1440	100	4	5.10	< 0.002	Footnotes: 1
Location: OWA - Decon Entrance/Exit										
04	511	04/21/14	3	480	1440	100	2	2.55	< 0.002	
Location: OWA - Waste Out										
05	512	04/21/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA - Critical #1										
06	513	04/21/14	3	480	1440	100	3	3.82	< 0.002	
Location: OWA - Critical #2										
07	514	04/21/14	3	480	1440	100	6	7.64	0.002	
Location: OWA - Neg. Air 1										
08	515	04/21/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA - Neg. Air 2										
09	516	04/21/14	3	480	1440	100	8	10.19	0.003	
Location: OWA - Neg. Air 3										
10	517	04/21/14	3	480	1440	100	6	7.64	0.002	
Location: OWA - Neg. Air 4										
11	518	04/21/14	3	480	1440	100	4	5.10	< 0.002	
Location: OWA - Neg. Air 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, New York, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	519	04/21/14	3	480	1440	100	5	6.37	< 0.002	

Location: OWA - Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By: NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OAO076; Analyzed by: Devin M. Alyee *DMA*; Date Analyzed: 4/22/2014;
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticule field area = 0.00785 mm²; TWA = 8 Hr. TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard: RSD: IntraLab Srs: low=0.56, med=0.19, high=0.37; InterLab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By: *[Signature]* _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214044300

TURNAROUND TIME
 Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building 1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 OGS AD	3a. Project Address: Washington Ave. Albany, New York	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input checked="" type="checkbox"/> Gilibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-21-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB Cleaning b. <input type="checkbox"/> Phase IIA Clearance c. <input checked="" type="checkbox"/> Phase IIB Clearance d. <input type="checkbox"/> Phase IIC - f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	4d. Calibration Date 4-2-14

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)	
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End				13c. Total
508										
509										
510					0645	1445	480	3	3	1440
511					0656	1456	480	3	3	1440
512					0645	1445	480	3	3	1440
513					0650	1450	480	3	3	1440
514					0647	1447	480	3	3	1440
515					0647	1447	480	3	3	1440
516					0647	1447	480	3	3	1440
517					0651	1451	480	3	3	1440
518					0651	1451	480	3	3	1440
519					0645	1445	480	3	3	1440

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Eric K. Rath	18. Date 4-21-14	20. Received By: [Signature]	21. Date 4/22/14	22. Time 1026
II.				
III.				

LAB INFORMATION

23. Lab Name	24. Date	25. Time
a. Analyzed By: [Signature]	4/22/14	141401
b. QC by:		
c. Lab Batch #:		
	QC#	QC#
	Std:	Std:

26. Project Manager:
Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift. See drawing dated: _____

29. Comments: _____

Drop Box



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 23, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214044467
P.O. #13 0905 AD
13 0905 AD; NYS OGS; Washington Ave., Albany, NY, State Office Campus, Building #1A,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Wednesday, April 23, 2014, for a 24 hour turnaround:

520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "MEB" followed by a stylized name.

Marvin E. Brothers
PCM Manager

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; Washington Ave., Albany, NY, State Office Campus, Building #1A, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	520	04/22/14	0	0	0	100	0.5	0.64		
Location: Field Blank										
02	521	04/22/14	0	0	0	100	1	1.27		Footnotes: 1
Location: Field Blank										
03	522	04/22/14	3	480	1440	100	4	5.10		Footnotes: 1
Location: OWA - Decon Entrance / Exit										
04	523	04/22/14	3	480	1440	100	5	6.37		< 0.002
Location: OWA - Waste Out										
05	524	04/22/14	3	480	1440	100	3	3.82		< 0.002
Location: OWA - Critical #1										
06	525	04/22/14	3	480	1440	100	6	7.64		0.002
Location: OWA - Critical #2										
07	526	04/22/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - NAE 1										
08	527	04/22/14	3	480	1440	100	8	10.19		0.003
Location: OWA - NAE 2										
09	528	04/22/14	3	480	1440	100	9	11.46		0.003
Location: OWA - NAE 3										
10	529	04/22/14	3	480	1440	100	6	7.64		0.002
Location: OWA - NAE 4										
11	530	04/22/14	3	480	1440	100	7	8.92		0.002
Location: OWA - NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; Washington Ave., Albany, NY, State Office Campus, Building #1A, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	531	04/22/14	3	480	1440	100	9.5	12.10	0.003	

Location: OWA - Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94: Using an Olympus, Model CHS PCM microscope, Serial #OA0076; Analyzed by: Bo Sun; Date Analyzed: 4/23/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA=Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Bo Sun

Reviewed By: _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave., Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
TURNAROUND TIME
 Rush
 24 hour Other _____

214044467

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input checked="" type="checkbox"/> Gilibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-22-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB Clearance	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer: EMS Lot # 3013 0725	d. <input type="checkbox"/> Phase IIC - f. <input type="checkbox"/> OSHA Clearing g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start			
S20			Field Blank							
S21			Field Blank							
S22	/	/	Decon Entrance/Exit	0646	1446	480	3	3	3	1440
S23	/	/	Waste Out	0656	1456	480	3	3	3	1440
S24	/	/	Critical #1	0646	1446	480	3	3	3	1440
S25	/	/	Critical #2	0652	1452	480	3	3	3	1440
S26	/	/	NAE 1	0647	1447	480	3	3	3	1440
S27	/	/	NAE 2	0647	1447	480	3	3	3	1440
S28	/	/	NAE 3	0647	1447	480	3	3	3	1440
S29	/	/	NAE 4	0653	1453	480	3	3	3	1440
S30	/	/	NAE 5	0653	1453	480	3	3	3	1440
S31	/	/	Ambient	0646	1446	480	3	3	3	1440

CHAIN OF CUSTODY

Pickup

17. Relinquished By: I. Eric K. Rath	18. Date 4-22-14	19. Time	20. Received By: [Signature]	21. Date 4/23/14	22. Time 1124
II.					
III.					

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date	25. Time
a. Analyzed By: Bo Sun	4/23/14	15:22
b. QC by:	QC#	QC#
c. Lab Batch #:	Std:	Std:

26. Project Manager:
Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 25, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214044678
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, N.Y.,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Thursday, April 24, 2014, for a 24 hour turnaround:

532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "MEB Brothers". The signature is written in a cursive, flowing style.

Marvin E. Brothers
PCM Manager

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, N.Y., Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	532	04/23/14	0	0	0	100	1	1.27		
Location: Field Blank										
02	533	04/23/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	534	04/23/14	3	480	1440	100	2	2.55		Footnotes: 1
Location: OWA - Decon Entrance/Exit										
04	535	04/23/14	3	480	1440	100	6	7.64		0.002
Location: OWA Waste Out										
05	536	04/23/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - Critical #1										
06	537	04/23/14	3	480	1440	100	5	6.37		< 0.002
Location: OWA - Critical #2										
07	538	04/23/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - NAE 1										
08	539	04/23/14	3	480	1440	100	3	3.82		< 0.002
Location: OWA - NAE 2										
09	540	04/23/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - NAE 3										
10	541	04/23/14	3	480	1440	100	2	2.55		< 0.002
Location: OWA - NAE 4										
11	542	04/23/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA - NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, N.Y., Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	543	04/23/14	3	480	1440	100	3	3.82	< 0.002	

Location: Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OA0076; Analyzed by: Devm M. Ahyee (tg); Date Analyzed: 4/24/2014;
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. ND=No fibers observed; NA= Not Analyzed; Walton-Beckett granule field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: IntraLab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:



END OF REPORT

DA sy WS



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214044678

TURNAROUND TIME

Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building 1A	4. Project Monitor Eric K. Roth	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Roth	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gillibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-23-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer: CMS Lot #: 20130725	9. Type: d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start			
532				Field Blank							
533				Field Blank							
534	/	/		Decon Entrance/Exit	0648	1448	480	3	3	3	1440
535	/	/		Waste Out	0657	1457	480	3	3	3	1440
536	/	/		Critical #1	0648	1448	480	3	3	3	1440
537	/	/		Critical #2	0653	1453	480	3	3	3	1440
538	/	/		NAE 1	0650	1450	480	3	3	3	1440
539	/	/		NAE 2	0650	1450	480	3	3	3	1440
540	/	/		NAE 3	0650	1450	480	3	3	3	1440
541	/	/		NAE 4	0653	1453	480	3	3	3	1440
542	/	/		NAE 5	0653	1453	480	3	3	3	1440
543	/	/		Ambient	0648	1448	480	3	3	3	1440

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Eric K. Roth	18. Date 4-23-14	19. Time	20. Received By: Joella Viscusi	21. Date 4/24/14	22. Time 11:13
II.					
III.					

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date	25. Time
a. Analyzed By: Eric K. Roth	4/24/14	4:10:08
b. QC by:		
c. Lab Batch #:	QC#	QC#
	Std:	Std:

26. Project Manager:

Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 29, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214045286
P.O. #130905AD
130905AD; NYS OGS; State Office Campus Building #1A, Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Tuesday, April 29, 2014, for a 24 hour turnaround:

544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "MEB cyb".

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus Building #1A, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	544	04/28/14	0	0	0	100	0.5	0.64		
Location: Field Blank										
02	545	04/28/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	546	04/28/14	5	240	1200	100	4	5.10		Footnotes: 1
Location: OWA Decon Entrance / Exit										
04	547	04/28/14	5	240	1200	100	7	8.92		0.003
Location: OWA Waste Out										
05	548	04/28/14	5	240	1200	100	3.5	4.46		< 0.002
Location: OWA Critical #1										
06	549	04/28/14	5	240	1200	100	10	12.74		0.004
Location: OWA Critical #2										
07	550	04/28/14	5	240	1200	100	3	3.82		< 0.002
Location: OWA NAE 1										
08	551	04/28/14	5	240	1200	100	4	5.10		< 0.002
Location: OWA NAE 2										
09	552	04/28/14	5	240	1200	100	3.5	4.46		< 0.002
Location: OWA NAE 3										
10	553	04/28/14	5	240	1200	100	4	5.10		< 0.002
Location: OWA NAE 4										
11	554	04/28/14	5	240	1200	100	4	5.10		< 0.002
Location: OWA NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus Building #1A, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	555	04/28/14	5	240	1200	100	2.5	3.18	< 0.002	

Location: OWA Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #6L0248; Analyzed by: Edyta E. Hamala; Date Analyzed: 4/29/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
 Rush
 24 hour Other _____

TURNAROUND TIME

214045286

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: State Office Campus - Building #1A	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gillibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-28-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB Clearance	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer: EHS Lot #: 20130725	d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance	
	8. <input type="checkbox"/> TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot #	f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)	
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End				13c. Total
544										
545										
546					1023	1423	240	5	5	1200
547					1030	1430	240	5	5	1200
548					1023	1423	240	5	5	1200
549					1027	1427	240	5	5	1200
550					1025	1425	240	5	5	1200
551					1025	1425	240	5	5	1200
552					1025	1425	240	5	5	1200
553					1028	1428	240	5	5	1200
554					1028	1428	240	5	5	1200
555					1024	1424	240	5	5	1200

CHAIN OF CUSTODY

Pickup
 17. Relinquished By: Eric K. Rath
 18. Date: 4-28-14
 20. Received By: [Signature]
 21. Date: 4/24/14
 22. Time: 1000

LAB INFORMATION

23. Lab Name
 a. Analyzed By: Eric K. Rath
 b. QC by:
 c. Lab Batch #:
 24. Date: 4/29/14
 25. Time: 1500
 QC# Std: _____
 QC# Std: _____

26. Project Manager:

Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.

29. Comments:

Drop Box



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

April 30, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214045479
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus - Building # 1A Washington Ave., Albany, NY
Basement ; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Wednesday, April 30, 2014, for a 24 hour turnaround:

556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

A handwritten signature in blue ink that reads "MEB by RB". The signature is written in a cursive, flowing style.

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus - Building # 1A Washington Ave., Albany, NY Basement ; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	556	04/29/14	0	0	0	100	1	1.27		
Location: Field Blank										
02	557	04/29/14	0	0	0	100	0	ND		
Location: Field Blank										
03	558	04/29/14	3	480	1440	100	4	5.10		Footnotes: 1
Location: OWA Decon Entrance / Exit										
04	559	04/29/14	3	480	1440	100	8	10.19		0.003
Location: OWA Waste Out										
05	560	04/29/14	3	480	1440	100	2	2.55		< 0.002
Location: OWA Critical # 1										
06	561	04/29/14	3	480	1440	100	6	7.64		0.002
Location: OWA Critical # 2										
07	562	04/29/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA NAE 1										
08	563	04/29/14	3	480	1440	100	2	2.55		< 0.002
Location: OWA NAE 2										
09	564	04/29/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA NAE 3										
10	565	04/29/14	3	480	1440	100	6	7.64		0.002
Location: OWA NAE 4										
11	566	04/29/14	3	480	1440	100	2	2.55		< 0.002
Location: OWA NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus - Building # 1A Washington Ave., Albany, NY Basement ; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	567	04/29/14	3	480	1440	100	4	5.10	< 0.002	

Location: OWA Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #OA0076; Analyzed by: Devin M. Ahyee; Date Analyzed: 4/30/2014;
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND=No fibers observed; NA=Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: IntraLab Srs: low=0.56, med=0.19, high=0.37; InterLab Srs=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

AIR MONITORING DATA
AND
CHAIN OF CUSTODY FORM

Page 1 of 1
 Rush
 24 hour
 Other
TURNAROUND TIME

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave. Albany, NY	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input checked="" type="checkbox"/> Gillibrator
5. Date 4-29-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB	4d. Calibration Date 4.2.14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer: EMS Lot #: 20130725	d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance	
	8. <input type="checkbox"/> TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot #	f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start			
556				Field Blank							
557				Field Blank							
558		/		Decon Entrance / Exit	0645	1445	480	3	3	3	1440
559		/		Waste Out	0652	1452	480	3	3	3	1440
560		/		Critical #1	0645	1445	480	3	3	3	1440
561		/		Critical #2	0649	1449	480	3	3	3	1440
562		/		NAE 1	0647	1447	480	3	3	3	1440
563		/		NAE 2	0647	1447	480	3	3	3	1440
564		/		NAE 3	0647	1447	480	3	3	3	1440
565		/		NAE 4	0650	1450	480	3	3	3	1440
566		/		NAE 5	0650	1450	480	3	3	3	1440
567		/		Ambient	0645	1445	480	3	3	3	1440

CHAIN OF CUSTODY

17. Relinquished By: Eric K. Rath	18. Date 4-29-14	20. Received By: Justin Korman	21. Date 4/30/14	22. Time 1102
II				
III				

LAB INFORMATION

23. Lab Name	24. Date	25. Time
a. Analyzed By: Eric K. Rath	4/30/14	1024
b. QC by:		
c. Lab Batch #:	QC#	QC#
	Std.	Std.

26. Project Manager:

Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.

29. Comments:

-Drop Box

May 1, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214051034
P.O. #130905AD
130905AD; NYS OGS; State Office Campus, Building #1A, Washington Ave., Albany, NY,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Thursday, May 01, 2014, for a 24 hour turnaround:

568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,



Marvin E. Brothers
PCM Manager

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus, Building #1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	568	04/30/14	0	0	0	100	0	ND		
Location: Field Blank										
02	569	04/30/14	0	0	0	100	0	ND		Footnotes: 1
Location: Field Blank										
03	570	04/30/14	3	480	1440	100	5	6.37		Footnotes: 1
Location: OWA Decon Entrance / Exit										
04	571	04/30/14	3	480	1440	100	6.5	8.28		0.002
Location: OWA Waste Out										
05	572	04/30/14	3	480	1440	100	4	5.10		< 0.002
Location: OWA Critical #1										
06	573	04/30/14	3	480	1440	100	7	8.92		0.002
Location: OWA Critical #2										
07	574	04/30/14	3	480	1440	100	9	11.46		0.003
Location: OWA NAE 1										
08	575	04/30/14	3	480	1440	100	8	10.19		0.003
Location: OWA NAE 2										
09	576	04/30/14	3	480	1440	100	5	6.37		< 0.002
Location: OWA NAE 3										
10	577	04/30/14	3	480	1440		0	NA		Overloaded
Location: OWA NAE 4										
11	578	04/30/14	3	480	1440		0	NA		Footnotes: 2
Location: OWA NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus, Building #1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	579	04/30/14	3	480	1440	100	7	8.92	0.002	

Location: OWA Ambient

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

(2) "Filter too dirty to count (uncountable, probably biased)"

By NIOSH 7400(A) Method, Issue #2, 8/15/94: Using an Olympus, Model CHS PCM microscope, Serial #6L0248; Analyzed by: Edyta E. Hamala E. Hamala; Date Analyzed: 5/1/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs=0.45; (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
 Rush
 24 hour Other _____
TURNAROUND TIME

214051034

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building #1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 31
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave. Albany N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gilibrator <input checked="" type="checkbox"/> Drycal
5. Date 4-30-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IA b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer EMS Lot # 20130725	d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance	
	8. <input type="checkbox"/> TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot #	f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1500 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)	13a. Start	13b. End	13c. Total	14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA					14a. Start	14b. End	14c. Average			
568		Field Blank										
569		Field Blank										
570	/	Decon Entrance/Exit	0648	1448	480	3	3	3	1440			
571	/	Waste Out	0655	1455	480	3	3	3	1440			
572	/	Critical #1	0648	1448	480	3	3	3	1440			
573	/	Critical #2	0651	1451	480	3	3	3	1440			
574	/	NAE 1	0649	1449	480	3	3	3	1440			
575	/	NAE 2	0649	1449	480	3	3	3	1440			
576	/	NAE 3	0649	1449	480	3	3	3	1440			
577	/	NAE 4	0652	1452	480	3	3	3	1440			
578	/	NAE 5	0652	1452	480	3	3	3	1440			
579	/	Ambient	0648	1448	480	3	3	3	1440			

CHAIN OF CUSTODY

Pickup
 17. Relinquished By: Eric K. Rath 18. Date: 4-30-14 19. Time: 15:00 20. Received By: [Signature] 21. Date: 5/16/14 22. Time: _____
 II. _____
 III. _____

LAB INFORMATION

23. Lab Name _____ 24. Date: 5/1/14 25. Time: 12:48
 a. Analyzed By: E. Hammond
 b. QC by: _____
 c. Lab Batch #: _____
 QC# Std. QC# Std.

26. Project Manager: Joella Viscusi 27. Results To: results@ambient-env.com 28. Drawing: See drawing for this shift. See drawing dated: _____
 29. Comments: _____

-Drop Box



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

May 2, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214051231
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, NY,
Basement; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Friday, May 02, 2014, for a 24 hour turnaround:

580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591

The 12 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

Marvin E. Brothers
PCM Manager

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, NY, Basement; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	580	05/01/14	0	0	0	100	0.5	0.64		
Location: Field Blank										
02	581	05/01/14	0	0	0	100	0	ND		
Location: Field Blank										
03	582	05/01/14	3	600	1800	100	6	7.64		Footnotes: 1
Location: OWA - Decon Entrance/ Exit										
04	583	05/01/14	3	600	1800	100	2	2.55		< 0.001
Location: OWA - Waste Out										
05	584	05/01/14	3	600	1800	100	4.5	5.73		< 0.001
Location: OWA - Critical #1										
06	585	05/01/14	3	600	1800	100	6	7.64		0.002
Location: OWA - Critical #2										
07	586	05/01/14	3	600	1800	100	2.5	3.18		< 0.001
Location: OWA - NAE 1										
08	587	05/01/14	3	600	1800	100	3	3.82		< 0.001
Location: OWA - NAE 2										
09	588	05/01/14	3	600	1800	100	3.5	4.46		< 0.001
Location: OWA - NAE 3										
10	589	05/01/14	3	600	1800		0	NA		Overloaded
Location: OWA - NAE 4										
11	590	05/01/14	3	600	1800		0	NA		Overloaded
Location: OWA - NAE 5										

See Reporting notes on last page

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results


13 0905 AD; NYS OGS; State Office Campus, Building 1A, Washington Ave., Albany, NY, Basement; Phase II B

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
12	591	05/01/14	3	600	1800	100	6	7.64	0.002	

Location: OWA - Ambient

Reporting Notes:

- (1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.
- (2) "Filter too dirty to count (uncountable, probably biased)"

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #6L0248. Analyzed by: Edyta E. Hamala ; Date Analyzed: 5/2/2014.
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm2; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed: NA= Not Analyzed; Walton-Beckett graticle field area = 0.00785 mm2; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled: Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard: RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  _____ END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214051231

Page 1 of 1

TURNAROUND TIME

Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building 1A	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input checked="" type="checkbox"/> Gillibrator <input type="checkbox"/> Drycal
5. Date 5-1-14	6. Abatement Location: Basement	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer: CMS Lot# 20130725	
	8. <input type="checkbox"/> TEM (0.45 micron MCE) Cassette/Filter Manufacturer: _____ Lot# _____	
	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB d. <input type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1700 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)		14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)	
	11. Lab Sample Number	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End				13c. Total
580										
581										
582				Decon Entrance/Exit	0658	1658	600	3	3	1800
583				Waste Out	0704	1704	600	3	3	1800
584				Critical #1	0658	1658	600	3	3	1800
585				Critical #2	0702	1702	600	3	3	1800
586				NAE 1	0659	1659	600	3	3	1800
587				NAE 2	0659	1659	600	3	3	1800
588				NAE 3	0659	1659	600	3	3	1800
589				NAE 4	0701	1701	600	3	3	1800
590				NAE 5	0701	1701	600	3	3	1800
591				Ambient	0658	1658	600	3	3	1800

CHAIN OF CUSTODY

Pickup

17. Relinquished By: I. Eric K. Rath	18. Date 5-1-14	19. Time 15:30	20. Received By: Steph DDT	21. Date 5/2/14	22. Time 08:27
II.					
III.					

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date	25. Time
a. Analyzed By: E. Rando	5/2/14	10:55
b. QC by:		
c. Lab Batch #:	QC#	QC#
	Std.	Std.

26. Project Manager:
Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments:



Response Labs, LLC.
 12 Colvin Avenue, Albany NY 12206
 Phone (518) 482-5630 Fax (518) 482-5624

NYS DOH ELAP # 11917

PCM Air Data Report

NIOSH 7400 "A" Method-Phase Contrast Microscopy

Project Name: Building 1/1A

Laboratory Batch Number

1585 - 10094

Abatement Address:

Work Area: Basement

Client: Ambient Environmental Inc.
 12 Colvin Avenue
 Albany NY 12206

Client Project #: 130905AD

Phase of Sampling: During-IIB

Turn Around Time: 24 Hours

Sampled By: A. Viscusi

Date Collected: 5/2/2014

Date Analyzed: 5/5/2014

QC Checked By: Megan LaBarge

Date Received: 5/5/2014

Report Date: 5/9/2014

Date of QC Check: 5/7/2014

Sample Number	Client Sample #	Sample Location	Volume(L)	LOD	F/mm2	F/cc
95148	592	Field Blank			0	--
95149	593	Field Blank			1.25	--
95150	594	OWA- Decon Ent/Ext	1980	0.001	4.37	<0.001
95151	595	OWA- Ambient	1980	0.001	7.49	0.001
95152	596	OWA- Crit 1	1980	0.001	0.62	<0.001
95153	597	OWA- NAE 1	1980	0.001	4.99	<0.001
95154	598	OWA- NAE 2	1980	0.001	10.6	0.002
95155	599	OWA- NAE 3	1980	0.001	5.62	<0.001
95156	600	OWA- NAE 4	1980	0.001		**
95157	601	OWA- NAE 5	1980	0.001		**
95158	602	OWA- Crit 2	1980	0.001		***
95159	603	OWA- Waste Out	1980	0.001	58.1	0.011

Microscope: 7D14183 Olympus **FOV:** 0.00801 F/mm2 **Laboratory RSD:** 7.01->25.5 f/mm = .174, 25.6->63.7 f/mm=.164, 63.8->127.4 f/mm=.168, >127.5 f/mm=.196
 Not Asbestos Specific. Laboratory results limited to F/mm2. Fibers/cc have been calculated after subtracting the field blank average. Liability limited to the cost of analysis. These results relate only to items tested. Reports may not be reproduced, except in full, without written permission of Response Labs, LLC.

Definitions of Abbreviations:

F/mm2 = Fibers per Millimeter Squared N/A= Not Analyzed, Sample did not meet the Laboratory's Sample Acceptance Policy

F/cc = Fibers per Cubic Centimeter

TWA=Time Weighted Average

LOD= Limit of Detection

*= High Particulate Matter, Results Probably Biased

**= >50% Particulate Matter, Sample Overloaded

***= Sample Filter Damaged

Comments: Sample 95158 Missing Bottom Cap- Did Not Meet Sample Acceptance Policy

Analyst,

Justin Adams

Laboratory Director,

Justin Adams



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Results are Interim Pending Quality Control Results

Page of

TURNAROUND TIME

Rush
 24 hour
 Other

PROJECT INFORMATION

1. Client: NY5-065
 2. Project Number: 130905 AD
 5. Date: 5/2/14 Basement

3. Project Name: State Office Bldg 1A
 3a. Project Address: Washington Ave Albany NY

4. Project Monitor: A Viscusi
 4a. Air Sampler: A Viscusi

6. Abatement Location: Basement
 7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer: EMS Lot # 20130725
 8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer: NY Lot #

9. Type: a. Phase IB b. Phase IIA c. Phase IIB
 d. Phase IIC - Cleaning e. Phase IIC - Clearance
 f. OSHA g. Environmental h. Ambient i. Other

4b. Rotameter Number: 36
 4c. Rotameter calibration: Manufacturer Gilibrator DryCal
 4d. Calibration Date: 3/16/14

DAILY AIR SAMPLE RECORD SHIFT HOURS 7:00 to (24 hour clock)

10. Sample I.D. Number	11. Lab Sample Number		12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)
	12a IWA	12b OWA	12c Sample Coordinates	13a Start	13b End	13c Total	14a Start	14b End	14c Average			
592	9518		Field Blank							0/100	0.00	
593	9519		Field Blank							1/100	1.25	
594	9520		Decom ENT/EXT	7:20	18:20	6:60	3	3		1980	4.57	<0.001
595	9521		Ambient	7:20	18:20					6.5/100	7.19	0.001
596	9522		CRIT 1	7:21	18:21					1/100	0.62	<0.001
597	9523		NAE 1	7:22	18:22					4.5/100	4.99	<0.001
598	9524		NAE 2	7:22	18:22					9/100	10.6	0.002
599	9525		NAE 3	7:22	18:22					5/100	5.62	<0.001
600	9526		NAE 4	7:24	18:24					XX	-	XX
601	9527		NAE 5	7:25	18:25					XX	-	XX
602	9528		CRIT 2	7:25	18:25					58.1/100	58.1	XX
603	9529		Waste out	7:30	18:30					47/100	59.5	0.011
	95160		QC Blank							0/100	0.00	

CHAIN OF CUSTODY

17. Relinquished By: I. G. Quenna 18. Date: 5/2/14 19. Time: 20. Received By: [Signature] 21. Date: 5/2 22. Time: 8:20

23. Lab Name: ResponSe 24. Date: 5/5 25. Time: 19:17
 a. Analyzed By: AMANDA
 b. QC by: 45150-6.87 45153-8.28 45160-0 QC# 45150 45153 45160 Std. 1.77 1.88 0.00
 c. Lab Batch #: SCS-10094 QC# 45150 45153 45160 Std. 1.77 1.88 0.00

LAB INFORMATION

-Drop Box

26. Project Manager: Ms Viscusi 27. Results To: results@ambient-env.com 28. Drawing: See drawing for this shift. See drawing dated:

29. Comments: sample 95158 is missing the bottom cap - DID NOT meet sample acceptance policy
XX = OVERLOADED



Response Labs, LLC.
 12 Colvin Avenue, Albany NY 12206
 Phone (518) 482-5630 Fax (518) 482-5624

NYS DOH ELAP # 11917

PCM Air Data Report

NIOSH 7400 "A" Method-Phase Contrast Microscopy

Project Name: Building 1/1A

Laboratory Batch Number
1585 - 10089

Abatement Address:

Client Project #: 130905AD

Work Area: Basement

Phase of Sampling: During-IIB

Client: Ambient Environmental Inc.
 12 Colvin Avenue
 Albany NY 12206

Turn Around Time: 24 Hours

Sampled By Client

Date Collected: 5/3/2014

Date Analyzed: 5/5/2014

QC Checked By: Megan LaBarge

Date Received: 5/5/2014

Report Date: 5/9/2014

Date of QC Check: 5/7/2014

Sample Number	Client Sample #	Sample Location	Volume(L)	LOD	F/mm2	F/cc
95089	604	Field Blank			4.99	--
95090	605	Field Blank			0	--
95091	606	OWA- Decon Entrance/Exit	1650	0.002	9.99	0.002
95092	607	OWA- Waste Out	1650	0.002	11.2	0.003
95093	608	OWA- Critical 1	1650	0.002	12.5	0.003
95094	609	OWA- Critical 2	1650	0.002	18.7	0.004
95095	610	OWA- NAE 1	1650	0.002		**
95096	611	OWA- NAE 2	1650	0.002	46.2	*0.011
95097	612	OWA- NAE 4	1650	0.002		**
95098	613	OWA- NAE 5	1650	0.002		**
95099	614	OWA- Ambient	1650	0.002	6.24	<0.002

Microscope: 7D14183 Olympus **FOV:** 0.00801 F/mm2 **Laboratory RSD:** 7.01->25.5 f/mm = .174, 25.6->63.7 f/mm=.164, 63.8->127.4 f/mm=.168, >127.5 f/mm=.196
 Not Asbestos Specific. Laboratory results limited to F/mm2. Fibers/cc have been calculated after subtracting the field blank average. Liability limited to the cost of analysis. These results relate only to items tested. Reports may not be reproduced, except in full, without written permission of Response Labs, LLC.

Definitions of Abbreviations:

F/mm2 = Fibers per Millimeter Squared
 F/cc = Fibers per Cubic Centimeter
 TWA=Time Weighted Average
 N/A= Not Analyzed, Sample did not meet the Laboratory's Sample Acceptance Policy
 LOD= Limit of Detection

*= High Particulate Matter, Results Probably Biased
 **= >50% Particulate Matter, Sample Overloaded
 ***= Sample Filter Damaged

Comments:

Analyst,
Justin Adams

Laboratory Director,
Justin Adams



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
 Rush
 24 hour Other _____
TURNAROUND TIME

PROJECT INFORMATION

1. Client: NYS 065
 2. Project Number: 130905 AD
 3. Project Name: State Office Campus - Washington Ave, Albany, NY
 3a. Project Address: Washington Ave, Albany, NY
 4. Project Monitor: Scott Glover
 4b. Rotameter Number: AF37
 4c. Rotameter calibration: Manufacturer Gilibrator
 Drycal
 4d. Calibration Date: 3/27/14
 5. Date: 5/3/14
 6. Abatement Location: Basement
 7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer: EMS Lot #: 00130725
 8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer: _____ Lot #: _____
 9. Type: Phase IIB Phase IIC - Cleaning OSHA Environmental Ambient Other

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1800 (24 hour clock)

10. Sample I.D. Number	11. Lab Sample Number		12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start	14b. End	14c. Average			
G04	95089										4/100	1.99
G05	95090										2/100	0.00
G06	95091	X	DeCon Entrance/Exit	0658	1758	0660	2.5	2.5	2.5	1650	10/100	9.99
G07	95092		Waste Out	0704	1804						11/100	11.2
G08	95093		Critical 1	0658	1758						12/100	12.5
G09	95094		Critical 2	0702	1802						17/100	18.7
G10	95095		NAE 1	0659	1759						**	-
G11	95096		NAE 2	0659	1759						39/100	46.2
G12	95097		NAE 4	0701	1801						**	-
G13	95098		NAE 5	0701	1801						**	-
G14	95099		Ambient	0658	1758						7/100	6.24
	95100		BLANK								3/100	3.75

CHAIN OF CUSTODY

17. Relinquished By: Joella Viscusi
 18. Date: 5/3
 20. Received By: [Signature]
 21. Date: 5/5
 22. Time: 806

LAB INFORMATION

23. Lab Name: ACSONISE
 a. Analyzed By: ADAMS
 b. QC by: 45040-1.25 45045-4 45100-1.25 ML
 c. Lab Batch #: 1586-1099
 GC# 45090 Std. 0.884
 GC# 45100 Std. 1.77

26. Project Manager: Joella Viscusi
 27. Results To: results@ambient-env.com
 28. Drawing: See drawing for this shift. See drawing dated: _____

29. Comments: ** = INCLINATED
UGS Rates * = HIGH PARTICULATE MATTER

-Drop Box



Response Labs, LLC.
 12 Colvin Avenue, Albany NY 12206
 Phone (518) 482-5630 Fax (518) 482-5624

NYS DOH ELAP # 11917

PCM Air Data Report

NIOSH 7400 "A" Method-Phase Contrast Microscopy

Project Name: Building 1/1A

Laboratory Batch Number

1585 - 10088

Abatement Address:

Client Project #: 130905AD

Work Area: Basement

Phase of Sampling: During-IIB

Client: Ambient Environmental Inc.

12 Colvin Avenue
 Albany NY 12206

Turn Around Time: 24 Hours

Sampled By Chris Meyer

Date Collected: 5/4/2014

Date Analyzed: 5/5/2014

QC Checked By: Colleen Smith

Date Received: 5/5/2014

Report Date: 5/9/2014

Date of QC Check: 5/7/2014

Sample Number	Client Sample #	Sample Location	Volume(L)	LOD	F/mm2	F/cc
95078	615	Field Blank			0	--
95079	616	Field Blank			0	--
95080	617	OWA- Decon	1650	0.002	7.49	0.002
95081	618	OWA- Waste	1650	0.002	30	0.007
95082	619	OWA- Critical 1	1650	0.002	15.6	0.004
95083	620	OWA- Critical 2	1650	0.002	16.2	0.004
95084	621	OWA- NAE 1	1650	0.002	4.99	<0.002
95085	622	OWA- NAE 2	1650	0.002	8.74	0.002
95086	623	OWA- NAE 4	1650	0.002		**
95087	624	OWA- NAE 5	1650	0.002		**
95088	625	OWA- Ambient	1650	0.002	7.49	0.002

Microscope: 7D14183 Olympus **FOV:** 0.00801 F/mm2 **Laboratory RSD:** 7.01->25.5 f/mm = .174, 25.6->63.7 f/mm=.164, 63.8->127.4 f/mm=.168, >127.5 f/mm=.196
 Not Asbestos Specific. Laboratory results limited to F/mm2. Fibers/cc have been calculated after subtracting the field blank average. Liability limited to the cost of analysis. These results relate only to items tested. Reports may not be reproduced, except in full, without written permission of Response Labs, LLC.

Definitions of Abbreviations:

F/mm2 = Fibers per Millimeter Squared **N/A** = Not Analyzed, Sample did not meet the Laboratory's Sample Acceptance Policy
F/cc = Fibers per Cubic Centimeter
TWA = Time Weighted Average **LOD** = Limit of Detection

***** = High Particulate Matter, Results Probably Biased
****** = >50% Particulate Matter, Sample Overloaded
******* = Sample Filter Damaged

Comments:

Analyst,
 Justin Adams

Laboratory Director,
 Justin Adams



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

AIR MONITORING DATA AND CHAIN OF CUSTODY FORM

TURNAROUND TIME

Rush
 24 hour
 Other _____

PROJECT INFORMATION

1. Client: NYS OLS
 2. Project Number: 130905AD
 3. Project Name: STATE OFFICE CAMPUS BLDG 1A
 3a. Project Address: WASHINGTON AVE ALBANY
 4. Project Monitor: CHRIS MEYER
 4a. Air Sampler: CHRIS MEYER
 4b. Rotameter Number: 32
 4c. Rotameter calibration: Manufacturer Gilibrator Drycal
 4d. Calibration Date: 3/16/14
 5. Date: 5/14/14
 6. Abatement Location: BASEMENT
 7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer Lot #: _____
 8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot #: _____
 9. Type: Phase IIC - Cleaning Phase IIB Clearance Environmental Ambient Other _____
 f. OSHA g. Environmental h. Ambient i. Other _____

**Results are Interim Pending Quality Control Review

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1830 (24 hour clock)

10. Sample I.D. Number	11. Lab Sample Number		12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks		17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	Field Blank	13a. Start	13b. End	13c. Total	14a. Start	14b. End		14c. Average	0/100	
6015	95078			Field Blank							0/100	0.00	
6016	95079			Field Blank							0/100	0.00	
6017	95080	X	DECON		700	1800	660	2.5	2.5	1650	6/100	7.99	0.002
6018	95081		WASTE		707	1807					27/100	30.0	0.007
6019	95082		CRITICAL #1		701	1801					125/100	15.6	0.004
6020	95083		CRITICAL #2		706	1806					13/100	16.2	0.004
6021	95084		NAE 1		703	1803					4/100	4.99	0.0002
6022	95085		NAE 2		703	1803					7/100	8.74	0.002
6023	95086		NAE 4		705	1805					XX	-	XX
6024	95087		NAE 5		705	1805					XX	-	XX
6025	95088		AMBIENT		702	1802					6/100	7.99	0.002

CHAIN OF CUSTODY

Pickup

17. Relinquished By:	18. Date	19. Time	20. Received By:	21. Date	22. Time
<u>[Signature]</u>	<u>5/14/14</u>		<u>[Signature]</u>	<u>5/5</u>	<u>800</u>
II.					
III.					

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date	25. Time
<u>WSPINISE</u>	<u>5/5</u>	<u>906</u>
a. Analyzed By: <u>JUSTIN ADAMS</u>		
b. QC by: <u>95080-494 45085-764 CS</u>	<u>5/7</u>	<u>10:46</u>
c. Lab Batch #: <u>1886-1888</u>	QC# <u>45085</u>	QC# _____
	Std: <u>1.77</u>	Std: <u>0.778</u>

26. Project Manager: JOELLA

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments: _____



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

May 6, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214051759
P.O. #13 0905 AD
13 0905 AD; NYS OGS; State Office Campus - Building 1A Washington Ave., Albany, NY
Basement ; Phase IIB

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Tuesday, May 06, 2014, for a 24 hour turnaround:

626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 637

The 11 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

13 0905 AD; NYS OGS; State Office Campus - Building 1A Washington Ave., Albany, NY Basement ; Phase IIB

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	626	05/05/14	0	0	0	100	0	ND		
Location: Field Blank										
02	627	05/05/14	0	0	0	100	0.5	0.64		Footnotes: 1
Location: Field Blank										
03	628	05/05/14	2	510	1020	100	8	10.19		Footnotes: 1
Location: OWA Decon Entrance / Exit										
04	629	05/05/14	2	510	1020	100	5	6.37		< 0.003
Location: OWA Waste Out										
05	630	05/05/14	2	510	1020	100	7	8.92		0.003
Location: OWA Critical # 1										
06	631	05/05/14	2	510	1020	100	10	12.74		0.005
Location: OWA Critical # 2										
07	632	05/05/14	2	510	1020	100	7	8.92		0.003
Location: OWA NAE 1										
08	633	05/05/14	2	510	1020	100	6	7.64		0.003
Location: OWA NAE 2										
09	634	05/05/14	2	510	1020	100	12	15.29		0.006
Location: OWA NAE 3										
10	635	05/05/14	2	510	1020	100	5	6.37		< 0.003
Location: OWA NAE 4										
11	637	05/05/14	2	510	1020	100	4	5.10		< 0.003
Location: OWA Ambient										

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #6L0248; Analyzed by: Edyta E. Hamala *E. Hamala*; Date Analyzed: 5/6/2014;
 Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm²; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed; NA= Not Analyzed; Walton-Beckett graticule field area = 0.00785 mm²; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Sts: low=0.56, med=0.19, high=0.37; Interlab St=0.43, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By: *[Signature]*

END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

AIR MONITORING DATA
AND

CHAIN OF CUSTODY FORM

214051759

TURNAROUND TIME

Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus - Building 1A	4. Project Monitor Eric K. Roth	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: 60 Washington Ave. Albany N.Y.	4a. Air Sampler: Eric K. Roth	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gilibrator <input checked="" type="checkbox"/> Drycal
5. Date 5-5-14	6. Abatement Location: Basement	9. Type: a. <input type="checkbox"/> Phase IB Cleaning b. <input type="checkbox"/> Phase IIA c. <input checked="" type="checkbox"/> Phase IIB Clearance	4d. Calibration Date 4-2-14
	7. <input checked="" type="checkbox"/> PCM (0.8 micron MCE) Cassette/Filter Manufacturer Lot # CMS 2013 0725	f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1700 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start	14b. End			
626		Field Blank									
627		Field Blank									
628	/	Decon Entrance/Exit	0703	1533	510	2	2	2	1020		
629	/	Waste Out	0709	1539	510	2	2	2	1020		
630	/	Critical #1	0703	1533	510	2	2	2	1020		
631	/	Critical #2	0708	1538	510	2	2	2	1020		
632	/	NAE 1	0704	1534	510	2	2	2	1020		
633	/	NAE 2	0704	1534	510	2	2	2	1020		
634	/	NAE 3	0707	1537	510	2	2	2	1020		
635	/	NAE 4	0707	1537	510	2	2	2	1020		
636	/	NAE 5	VOID								
637	/	Ambient	0703	1533	510	2	2	2	1020		

CHAIN OF CUSTODY

Pickup

17. Relinquished By: <i>Eric K. Roth</i>	18. Date 5-5-14	19. Time	20. Received By: <i>Joella Viscusi</i>	21. Date 5/6/14	22. Time 1007
II.					
III.					

LAB INFORMATION

23. Lab Name	24. Date	25. Time
a. Analyzed By: <i>E. Roth</i>	5/6/14	1206
b. QC by:		
c. Lab Batch #:	QC#	QC#
	Std.	Std.

-Drop Box

26. Project Manager:
Joella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift.
 See drawing dated: _____

29. Comments:



AmeriSci New York

117 EAST 30TH STREET
NEW YORK, NY 10016
TEL: (212) 679-8600 • FAX: (212) 679-9392

May 7, 2014

Ambient Environmental, Inc.
Attn: Joella Viscusi
12 Colvin Avenue
Albany, NY 12206

RE: Ambient Environmental, Inc.
Job Number 214051957
P.O. #130905AD
130905AD; NYS OGS; State Office Campus Building 1A, Washington Ave., Albany, NY,
Basement; Phase IIC - Cleaning

Dear Joella Viscusi:

Enclosed are the results for PCM asbestos analysis of the following Ambient Environmental, Inc. samples received at AmeriSci on Wednesday, May 07, 2014, for a 24 hour turnaround:

638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648

The 11 samples contained in Air Cassettes were shipped to AmeriSci via Federal Express. These samples were prepared according to PCM methodology as specified in NIOSH Method 7400, Issue #2, 8/15/94. The counting rules used are described in previous versions of this method as "A" rules unless otherwise noted within the report. The table attached represents a summary of the fiber count results.

This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area. AmeriSci assumes no responsibility for customer supplied data such as "sample location" or "air volume sampled". This report must not be used to claim product endorsement by AmeriSci or any AmeriSci certifying agency. Complete analytical documentation is archived and available upon written request. This report must not be reproduced, except in full without the approval of the laboratory.

AmeriSci appreciates this opportunity to serve your organization. Please contact us for any further assistance or with any questions.

Sincerely,

Marvin E. Brothers
PCM Manager

Client Name: Ambient Environmental, Inc.

Phase Contrast Microscopy (PCM) Fiber Results

130905AD; NYS OGS; State Office Campus Building 1A, Washington Ave., Albany, NY, Basement; Phase IIC - Cleaning

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	638	05/06/14	0	0	0	100	1.5	1.91		
Location: Field Blank										
02	639	05/06/14	0	0	0	100	0.5	0.64		Footnotes: 1
Location: Field Blank										
03	640	05/06/14	2	720	1440	100	6	7.64		Footnotes: 1
Location: OWA Decon Entrance / Exit										
04	641	05/06/14	2	720	1440	100	4	5.10		< 0.002
Location: OWA Waste Out										
05	642	05/06/14	2	720	1440	100	8	10.19		0.003
Location: OWA Critical #1										
06	643	05/06/14	2	720	1440	100	4	5.10		< 0.002
Location: OWA Critical #2										
07	644	05/06/14	2	720	1440	100	6	7.64		0.002
Location: OWA NAE 1										
08	645	05/06/14	2	720	1440	100	5	6.37		< 0.002
Location: OWA NAE 2										
09	646	05/06/14	2	720	1440	100	7	8.92		0.002
Location: OWA NAE 3										
10	647	05/06/14	2	720	1440	100	9	11.46		0.003
Location: OWA NAE 4										
11	648	05/06/14	2	720	1440	100	6	7.64		0.002
Location: OWA Ambient										

Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

By NIOSH 7400(A) Method, Issue #2, 8/15/94; Using an Olympus, Model CHS PCM microscope, Serial #0A0076; Analyzed by: Devin M. Ahjee; Date Analyzed: 5/7/2014; Limit of Detection= 5.5 fibers /100 fields or 7 fibers/mm2; Blank analyses are reported when available, however are not used to adjust results of associated samples in this report. This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND=No fibers observed; NA= Not-Analyzed; Walton-Beckett graticle field area = 0.00785 mm2; TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled; Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; RSD: Intralab Srs: low=0.56, med=0.19, high=0.37; Interlab Srs: low=0.45, (NY ELAP Lab 11480, AIHA Lab # 102843)

Reviewed By:  END OF REPORT



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

214051957

Page 1 of 1
TURNAROUND TIME
 Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client NYS OGS	3. Project Name: State Office Campus Building 1A	4. Project Monitor Eric K. Rath	4b. Rotameter Number 35
2. Project Number 13 0905 AD	3a. Project Address: Washington Ave., Albany, N.Y.	4a. Air Sampler: Eric K. Rath	4c. Rotameter calibration: <input type="checkbox"/> Manufacturer <input type="checkbox"/> Gillibrator <input checked="" type="checkbox"/> Drycal
5. Date 5-6-14	6. Abatement Location: Basement	7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer ENS Lot # 20130725	4d. Calibration Date 4-2-14
	8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer Lot # _____	9. Type: a. <input type="checkbox"/> Phase IB b. <input type="checkbox"/> Phase IIA c. <input type="checkbox"/> Phase IIB d. <input checked="" type="checkbox"/> Phase IIC - Cleaning e. <input type="checkbox"/> Phase IIC - Clearance f. <input type="checkbox"/> OSHA g. <input type="checkbox"/> Environmental h. <input type="checkbox"/> Ambient i. <input type="checkbox"/> Other	

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1900 (24 hour clock)

10. Sample I.D. Number	12. Sample Location		13. Time (24 hour clock)			14. Flow Rate (liters/minute)		15. Total Air Volume (liters)	16. # fibers/fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	13a. Start	13b. End	13c. Total	14a. Start	14b. End			
638		Field Blank								
639		Field Blank								
640	/	Dewon Entrance / Exit	0646	1846	720	2	2	1440		
641	/	Waste Out	0652	1852	720	2	2	1440		
642	/	Critical #1	0646	1846	720	2	2	1440		
643	/	Critical #2	0650	1850	720	2	2	1440		
644	/	NAE 1	0647	1847	720	2	2	1440		
645	/	NAE 2	0647	1847	720	2	2	1440		
646	/	NAE 3	0649	1849	720	2	2	1440		
647	/	NAE 4	0649	1849	720	2	2	1440		
648	/	Ambient	0646	1846	720	2	2	1440		

CHAIN OF CUSTODY

Pickup

17. Relinquished By: Eric K. Rath	18. Date 5-6-14	19. Time	20. Received By: [Signature]	21. Date 5/7/14	22. Time 11:17
II.					
III.					

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date 5/7/14	25. Time 12:10
a. Analyzed By: [Signature]	QC#	Std.
b. QC by:	QC#	Std.
c. Lab Batch #:	QC#	Std.

26. Project Manager:

Joella Vixari

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift. See drawing dated: _____

29. Comments:



Response Labs, LLC.
 12 Colvin Avenue, Albany NY 12206
 Phone (518) 482-5630 Fax (518) 482-5624

NYS DOH ELAP # 11917

PCM Air Data Report

NIOSH 7400 "A" Method-Phase Contrast Microscopy

Project Name: Building 1/1A

Laboratory Batch Number

1585 - 10108

Abatement Address:

Client Project #: 130905AD

Work Area: Basement

Phase of Sampling: Finals-IIC

Client: Ambient Environmental Inc.

12 Colvin Avenue
 Albany NY 12206

Turn Around Time: <24 Hours(Rush)

Sampled By Eric Rath

Date Collected: 5/7/2014

Date Analyzed: 5/7/2014

QC Checked By: Megan LaBarge

Date Received: 5/7/2014

Report Date: 5/9/2014

Date of QC Check: 5/9/2014

Sample Number	Client Sample #	Sample Location	Volume(L)	LOD	F/mm2	F/cc
95306	649	Field Blank			0	-
95307	650	Field Blank			0	-
95308	651	OWA- Decon Right	1200	0.002	7.49	0.002
95309	652	OWA- Decon Left	1200	0.002	6.87	<0.002
95310	653	OWA- Critical 1	1200	0.002	11.2	0.004
95311	654	OWA- Neg Air	1200	0.002	4.99	<0.002
95312	655	OWA- Critical 2	1200	0.002	2.5	<0.002
95313	656	IWA- NorthWest	1200	0.002	4.37	<0.002
95314	657	IWA- NorthEast	1200	0.002	1.25	<0.002
95315	658	IWA- Center	1200	0.002	2.5	<0.002
95316	659	IWA- South East	1200	0.002	7.49	0.002
95317	660	IWA- South West	1200	0.002	2.5	<0.002

Microscope: 7D14183 Olympus **FOV:** 0.00801 F/mm2 **Laboratory RSD:** 7.01->25.5 f/mm = 174, 25.6->63.7 f/mm= 164, 63.8->127.4 f/mm= 168, >127.5 f/mm= 196
 Not Asbestos Specific. Laboratory results limited to F/mm2. Fibers/cc have been calculated after subtracting the field blank average. Liability limited to the cost of analysis. These results relate only to items tested. Reports may not be reproduced, except in full, without written permission of Response Labs, LLC.

Definitions of Abbreviations:

F/mm2 = Fibers per Millimeter Squared

N/A= Not Analyzed, Sample did not meet the Laboratory's Sample Acceptance Policy

*= High Particulate Matter, Results Probably Biased

F/cc = Fibers per Cubic Centimeter

**= >50% Particulate Matter, Sample Overloaded

TWA=Time Weighted Average

LOD= Limit of Detection

***= Sample Filter Damaged

Comments:

Analyst,
 Justin Adams

Laboratory Director,
 Justin Adams



Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

**AIR MONITORING DATA
 AND
 CHAIN OF CUSTODY FORM**

Page 1 of 1
TURNAROUND TIME
 Rush
 24 hour Other _____

PROJECT INFORMATION

1. Client: **NYS OGS**
 2. Project Number: **13 0905 AD**
 5. Date: **5-7-14**
 3. Project Name: **State Office Campus - Building 1A**
 3a. Project Address: **Washington Ave. Albany, N.Y.**
 7. PCM (0.8 micron MCE) Cassette/Filter Manufacturer: **EMS** Lot #: **20130725**
 8. TEM (0.45 micron MCE) Cassette/Filter Manufacturer: _____ Lot #: _____
 9. Type: a. Phase IB b. Phase IIA c. Phase IIB d. Phase IIC - Cleaning e. Phase IIC - Clearance f. OSHA g. Environmental h. Ambient i. Other _____
 4. Project Monitor: **Eric K. Rath**
 4a. Air Sampler: **Eric K. Rath**
 4b. Rotameter Number: **35**
 4c. Rotameter calibration: Manufacturer Gilibrator Drycal
 4d. Calibration Date: **4-2-14**

DAILY AIR SAMPLE RECORD SHIFT HOURS 0700 to 1900 (24 hour clock)

10. Sample I.D. Number	12. Sample Location			13. Time (24 hour clock)			14. Flow Rate (liters/minute)			15. Total Air Volume (liters)	16. # fibers/ fields minus blanks	17. Fiber concentration (f/cc)
	12a. IWA	12b. OWA	12c. Sample Coordinates	13a. Start	13b. End	13c. Total	14a. Start	14b. End	14c. Average			
649	95306		Field Blank								9/100	0.00
650	95307		Field Blank								0/1000	0.00
651	95308	/	Decon Right	1032	1232	120	10	10	10	1200	6/100	7.49
652	95309	/	Decon left	1032	1232	120	10	10	10	1200	5.5/100	6.87
653	95310	/	Critical #1	1030	1230	120	10	10	10	1200	9/100	11.2
654	95311	/	Neg. air	1033	1233	120	10	10	10	1200	4/100	4.99
655	95312	/	Critical #2	1033	1233	120	10	10	10	1200	2/100	2.50
656	95313	/	North west	1106	1306	120	10	10	10	1200	3.5/100	4.37
657	95314	/	North east	1106	1306	120	10	10	10	1200	1/100	1.25
658	95315	/	Center	1107	1307	120	10	10	10	1200	2/100	2.50
659	95316	/	South east	1108	1308	120	10	10	10	1200	6/100	7.49
660	95317	/	South west	1108	1308	120	10	10	10	1200	2/100	2.50
	95318		QC LAB BLANK								1/100	1.25

CHAIN OF CUSTODY

Pickup

17. Relinquished By:	18. Date	19. Time	20. Received By:	21. Date	22. Time
<i>Eric K. Rath</i>	5-7-14		<i>[Signature]</i>	5/7	1355
II.					
III.					

LAB INFORMATION

-Drop Box

23. Lab Name	24. Date	25. Time
Resonance	1/17	MSI
a. Analyzed By:		
b. QC by: <i>JUSTIN ADAMS</i>		
c. Lab Batch #: <i>95310</i>	QC# <i>95310</i>	QC#
	Std: <i>119</i>	Std: <i>138</i>

26. Project Manager:


Toella Viscusi

27. Results To: results@ambient-env.com

28. Drawing: See drawing for this shift. See drawing dated: _____

29. Comments:

ATTACHMENT C
AIR SAMPLE LOCATION DIAGRAMS



Tent #1
Visual 10-1-13

Tent #2
8# TSI clean up

Visual 10-1-13
Clearance 10-1-13
PCM 008 & 007

PCM 005 & 006
Tent #3 6# TSI clean-up
Visual 10-1-13
Clearance 10-1-13

Tent #7
Visual 10-1-13

Tent #5
Visual 10-1-13
Clearance 10-1-13
PCM 004
PCM 003

Tent #8
Visual 10-1-13

Tent #4
Visual 10-1-13

Tent #6
Visual 10-2-13

New TSI
10-2

Air Sample locations
#130905 AD

FIRST FLOOR
ASBESTOS ABATEMENT
BUILDING 1
STATE OFFICE BUILDING CAMPUS
ALBANY, NY 12226



Ambient Environmental, Inc.

Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

NYS/NJS Certified WBE
& SBA EDWOSB

CLIENT OG-S


PROJECT NUMBER 130905AD

SHEET _____ OF _____

DATE 10-18-13

PHASE Clearance

PROJECT Building 1 - Sample Location Drawing





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

NYS/NJS Certified WBE
& SBA EDWOSB

PROJECT NUMBER 130905AD


SHEET _____ OF _____

DATE 10-22-13

CLIENT OES

PHASE #13

PROJECT Building - Area 21 & 23 Sample Locations



← * (ambient)

*

* = sample location





Ambient Environmental, Inc.

Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

NYS/NJS Certified WBE
& SBA EDWOSB

PROJECT NUMBER 130905AD


SHEET _____ OF _____

DATE 10-23-13

PHASE II B

CLIENT OES

PROJECT Building 1 - Area 22 Sample Location





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

NYS/NIS Certified WBE
& SBA EDWOSB

CLIENT

OFS

PROJECT NUMBER 130905AD


SHEET _____ OF _____

DATE 10-24-13

PROJECT

Building 1 - Area 20 Sample Location

PHASE IB





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905AD


SHEET 1 OF 1

DATE 10/31/13

CLIENT OGS

PHASE _____

PROJECT bldg. 1 3rd floor - Locations of Final aurs





Ambient Environmental, Inc.
 Comprehensive Building Science Solutions
 12 Colvin Ave. Albany, NY 12206
 PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13090 SIA 0

SHEET 1 OF 1

DATE 1/8/14


PHASE 2B

CLIENT OBS

PROJECT Building IA


Building IA Schematics

3rd FLOOR




(2) Neg AIR (from Roof)

2nd FLOOR



(1) Neg AIR (from Roof)

1st FLOOR





Ambient Environmental, Inc.

Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905A0

SHEET 1 OF 1

DATE 1/9/14

PHASE 25


CLIENT OG?

PROJECT Building 1A


Building 1A - Schematics

3rd Flr


N



2nd Floor



1st Floor





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905 A0




SHEET 1 OF 1

DATE 1/10/11

PHASE AB

CLIENT OES

PROJECT Building 1A - Schematics





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905AD


SHEET _____ OF _____

DATE 3-17-14

CHECKED BY _____

CLIENT NYS OGS

PROJECT State Office Campus - Building 1A





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12208
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905AD


SHEET _____ OF _____

DATE 3-18-14

CLIENT NYS OGS

PROJECT State Office Campus - Building 1A

CHECKED BY _____





Ambient Environmental, Inc.
Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905AD


SHEET _____ OF _____

DATE 3-26-14

CHECKED BY _____

CLIENT NYS OGS

PROJECT State Office Campus - Building 1A



⊗ = outside work area samples

← N



Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13 0905 AD


SHEET 1 OF 1

DATE 4-16-14

CLIENT NYS OGS

PROJECT State Office Campus - Building 1A : Basement Waste Out

CHECKED BY _____



△ = Sample location for outside

⊗ = Sample location for inside

Phase II C : Clearance airs for
Waste out area



Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13 0905 AD


SHEET 1 OF _____

DATE 4.19.14

CLIENT NYS OGS

PROJECT State Office Campus - Building 1A

CHECKED BY _____



△ = Outside Air sample locations

Phase IIB - removal



Ambient Environmental, Inc.
Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 130905AB


SHEET _____ OF _____

DATE 4-18-14

CHECKED BY _____

CLIENT NYS OGS

PROJECT State Office Campus-Building 1A





Ambient Environmental, Inc.
Comprehensive Building Science Solutions
12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13 0905 40


SHEET _____ OF _____

DATE 5.7.14

CLIENT NYS OGS

CHECKED BY _____

PROJECT State Office Campus - Building 1A: East side





Ambient Environmental, Inc.
Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13 0905 AD

SHEET 2 OF _____

DATE 5-7-14


CLIENT NYS OGS

CHECKED BY _____

PROJECT State Office Campus - Building #1A

North side

Window caulk + Glazing removal



Visual done 5-7-14



Ambient Environmental, Inc.

Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13 0905 AD


SHEET _____ OF _____

CLIENT NYS OGS

DATE 5-7-14

PROJECT _____

CHECKED BY _____



Phase II C
(Clearance)

A = outside air
samples

X = inside air
samples



Ambient Environmental, Inc.
Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

NYS/NJS Certified WBE
& SBA EDWOSB

PROJECT NUMBER 13 0905 AD


SHEET 1 OF _____

DATE _____

CLIENT NYS OGS

CHECKED BY _____

PROJECT State Office Campus - Building 1A



Entry way Visual 5.7.14

entry way visual
5.8.14

Building 1A
West side View
Window Caulk Removal



Ambient Environmental, Inc.

Comprehensive Building Science Solutions

12 Colvin Ave. Albany, NY 12206
PH: 518-482-0704 | FX: 518-482-0750

PROJECT NUMBER 13 09 05 AD

SHEET _____ OF _____


DATE 5-8-14

CLIENT NYS OGS

PROJECT State Office Campus - Building #1A

CHECKED BY _____

South side
window calking and Glazing removal



ATTACHMENT D
DAILY SITE LOGS AND FINAL VISUAL CLEARANCE



Project Number: 30905AD Date 10-18-13 Shift _____

Client: OFS

Project Monitor: David Forste

Project Name: Building 1

Project Phase _____

Project Manager: _____

Contractor Name: Gozzer Corporation

Work Area: _____

Time	Description
7:00	Arrive on site. Gozzer is on site, Supervisor (Ron Thompson) and 11 workers on site. Check Hard Cords
	Ron Thompson Supr #02-14829 exp 12-13
	Nicholas Au Supr #12-11599 exp 12-13
	Ho Kim Havel #88-12093 exp 3-14
	Wonsig Kim Havel #01-12304 exp 9-14
	Takseon Park Havel #09-20060 exp 9-14
	Yungchul Ser Havel #96-22123 exp 6-14
	Hangdeok Choi Havel #11-20844 exp 6-14
	Sungkeun Kim Havel #88-01729 exp 7-14
	Jackson Jo Havel #88-13281 exp 1-14
	Wangji Hong Havel #13-16070 exp 2-15
	Kihyo Pu Havel #05-01571 exp 2-14
	June Yim Havel #88-13074 exp 3-14
	Review work progress and scope with the supervisor. Several tents have been abated and clearance samples collected. Gozzer is building several more tents to abate more locations.
	8:00 Gozzer finishes prep and begins abatement.



DAILY LOG

Page 2 of 3

Project Number: 130905AD Date 10-18-13 Shift _____
Client: OGS Project Monitor: David Foote
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer
Work Area: _____

Time	Description
9:00	Gozzer showers out and takes a break.
9:15	Gozzer resumes abatement.
10:00	Gozzer has finished abatement in tents #10, 11, 12, and 13. Sit up and inspect all 4 tents. All tents are clean, pipe chases are clean of loose material.
10:30	Shower out. Gozzer continues prep of tents and abatement.
12:00	Break for lunch.
12:30	work resumes. Set up pumps for clearance sampling.
13:00	Sit up and begin sampling in Tents #10, 11, 12, and 13.
13:30	Shower out.
15:15	Sit up and collect clearance samples for Tents #10, 11, 12, and 13. Shower out.



DAILY LOG

Page 3 of 3

Project Number: 13090SAD Date 10-18-13 Shift _____
 Client: OCS Project Monitor: David Foote
 Project Name: Building 1 Project Phase _____
 Project Manager: _____ Contractor Name: Gozzer
 Work Area: 1st Floor

Time	Description
15:45	Gozzer stops work, picks up equipment, and begins to shower out.
16:00	leave site, work ends.



ASBESTOS FINAL VISUAL CLEARANCE DOCUMENTATION

Client Name: OGS Date: 10-18-13

Project Name: Building 1 Project No.: 130905AD

Project Monitor: David Foote

MATERIAL	QUANTITY	LOCATION ROOM/AREA
ACM Debris	~ 6sf (each)	Tents # 10, 11, 12, 13 1 st fl

In accordance with ICR 56-9.1(d) and ASTM E1368, I David Foote, asbestos license no. 04-06596 hereby certify that I have visually inspected the work area (all surfaces including pipes, beams, ledges, walls, ceiling and floor, decontamination unit, sheet plastic, etc.) accompanied by the asbestos abatement contractor's supervisor, and have observed the scope of the abatement as per the provided contract documents, to be complete and no visible dust, debris, water, or residue is apparent on any surface within the work area.

Signed: David Foote
Project Monitor

Date: 10-18-13

Signed: [Signature]
Contractor Supervisor




DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 10-21-13 Shift _____
 Client: OGS Project Monitor: David Foote
 Project Name: Building 1 Project Phase _____
 Project Manager: _____ Contractor Name: Gozzer Corporation
 Work Area: _____

Time	Description
7:00	Arrive on site, Gozzer is on site, Gozzer suits up and continues prep.
9:00	Gozzer takes a break.
9:15	Gozzer resumes work.
10:00	Contact office for clearance results for Tests #10, 11, 12, and 13 (run 10-18-13). Only Test #13 passed. Inform supervisor and contact Brian Cleary to discuss clearance timing. Brian suggests running clearance on tests #1, 2, 3, 4, 5, 6, 7, or 8 to see if longer settling time will help. Begin setting up equipment and coordinate with supervisor to start clearance sampling of tests #1, 2, and 3.
11:00	Suit up, agitate tests, and start clearance samples.
12:00	Break for lunch.



DAILY LOG

Project Number: 130905AD Date 10-21-13 Shift _____
 Client: OGE Project Monitor: David Foote
 Project Name: Building 1 Project Phase _____
 Project Manager: _____ Contractor Name: Gorzer
 Work Area: _____

Time	Description
12:30	Work resumes.
13:00	Suit up and collect clearance samples for tents #1, 2, and 3.
14:00	Supervisor and David Foote go through progress on tents. Tents #1-18 have been abated, not all are visually inspected. Suit up and check all tents that have been abated, all are clean.
15:00	Gorzer finishes prep of Areas 21 to 23 (attached decons, thought were small but CHA has all of the floor listed as "contaminated").
15:30	Gorzer begins to shower out. Tent/Areas #21 & 23 are prepped.
15:45	Work ends, leave site.



DAILY LOG

Page 1 of 3

Project Number: 130905AD Date 10-27-13 Shift _____
Client: OES Project Monitor: David Foote
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer Corporation
Work Area: _____

Time	Description
7:00	Arrive on site. Gozzer is on site. Gozzer plans to abate Areas 21 & 23. Set up pumps for work in progress samples.
7:15	Start WIP samples. Inform supervisor that Test #1 clearance sampling was below 0.01, Test #2 inside was below 0.01 and the rest of the results were greater than 0.01.
8:00	Contact office about clearance results, will look into staying after shift to run clearances when no work is being done.
9:00	Gozzer takes a break.
9:15	Gozzer resumes work. Begin to move equipment for clearances in Tests #18, 17, and 33.
10:00	Starts clearances for Tests #18, 17, and 33.




DAILY LOG

Page 2 of 3

Project Number: 130905AD Date 10-22-13 Shift _____
Client: OGS Project Monitor: David Foote
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer Corporation
Work Area: _____

Time	Description
10:30	Gozzer is finished abatement in Areas 21 & 23, suit up and inspect each area. Area 21 has some paint chips and debris by pipes to be cleaned up, Area 23 has material under legs for the duct. Inform supervisor of my findings.
11:00	Gozzer has tent #35 abated. Inspect tents, some debris is observed. Inform supervisor, he will have it re-cleaned.
11:30	Break for lunch.
12:00	Resume work, Gozzer breaks for lunch, suit up and collect Tests #17, 18, and 33 clearance samples, move equipment and start Tests #14, 15, and 16 clearance. Inspect Tests #34 & 35, they are clean.
12:45	Showers out and inspect Areas 21 & 23. Area 21 is clean, Area 23 is still being re-cleaned.




NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 3 of 3

Project Number: 130905AD Date 10-22-13 Shift 7-16:00
Client: OGS Project Monitor: _____
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer
Work Area: _____

Time	Description
14:30	Suit up and collect clearance samples for Tests #14, 15, 16.
14:45	Shower out, suit up and recheck Area 23, area is clean, Shower out.
15:10	Begin collecting WIP samples for Areas 21 & 23.
15:30	Gozzer begins to shower out
15:45	Work ends, leave site.



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of 3

Project Number: 130905AD Date 10-23-13 Shift _____
 Client: OES Project Monitor: David Foote
 Project Name: Building 1 Project Phase _____
 Project Manager: _____ Contractor Name: Gozzer Corporation
 Work Area: _____

Time	Description
7:00	Arrive on site, Gozzer is on site, Gozzer inspects Area 22, preps more tents and finishes abatement in other tents.
7:30	Gozzer needs to fix a few criticals and ready the decon. Set up pumps for work in progress of Area 22.
8:15	Start Area 22, samples in anticipation of beginning of cleaning. Suit up and collect equipment from tents and bring them to Area 21.
9:00	Gozzer breaks for
9:15	Gozzer resumes work. Gozzer begins cleaning in Area 22.
10:00	Suit up and begin clearance sampling of Area 21.
10:45	Shower out and finish sample start up.




NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 2 of 3

Project Number: 130905AD Date 10-23-13 Shift _____
 Client: O&S Project Monitor: David Foote
 Project Name: Building 1 Project Phase _____
 Project Manager: _____ Contractor Name: Gozzer
 Work Area: _____

Time	Description
11:00	Hatim of O&S is on site and reviews work with the supervisor of Gozzer.
11:30	Hatim leaves the site.
12:00	Break for lunch.
12:30	Work resumes. Suit up and collect Area 21 samples. Move equipment to Area 23, suit up and start clearance samples for Area 23.
13:35	Shower out. Finish starting clearance samples. Hatim is on site again reviewing work with supervisor.
14:00	Hatim is off site again. Supervisor states that several tents have been abated and are ready for visual. Suit up and check tents. All are clean. Shower out.
15:30	Gozzer stops work and showers out, suit up and begin to collect Area 23 clearance samples. Remove equipment from
#	work area.



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 3 of 3

Project Number: 130905AD Date 10-23-13 Shift _____
Client: O&S Project Monitor: Daniel Forte
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer
Work Area: _____

Time	Description
15:45	Shower out and collect Area 22 work in progress samples, Gozzer leaves the site. Move equipment for clearance samples,
16:10	Begin clearance samples for Tests # 30, 31, 32, 34, 35, 7 and 8.
16:30	Shower out,
18:00	Begin to collect clearance samples,
18:30	Shower out, Finish paperwork and leave site. Work ends,



DAILY LOG

Page 1 of 3

Project Number: 130905AD Date 10-24-13 Shift _____
Client: OGS Project Monitor: David Foote
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer Corporation
Work Area: _____

Time	Description
7:00	Arrive on site. Gozzer is on site. Supervisor states that Area 22 has been cleaned/finished. Gozzer plans to abate Area 20 and build and abate the last minor tents. Set up and start work in progress samples for Area 20.
8:00	Suit up and inspect Area 22. Some debris is present in corners and tops of stalls and pipes are dusty. Inform and show supervisor, he will have workers reclean. Observe workers removing ceiling tiles to access pipe with no work area built. Inform supervisor and workers are stopped and work area construction begins.
9:00	Re-cleaning of Area 22 is done. Gozzer takes a break. Talk to supervisor about running clearances, supervisor is concerned about high results due to activity, will run tents that are out of the way.



DAILY LOG

Page 2 of 3

Project Number: 130905AD Date 10-24-13 Shift _____
Client: OES Project Monitor: David Foote
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: Gozzer
Work Area: _____

Time	Description
9:30	Mark Mehan (Ambient) is on site. Work progress is reviewed.
10:00	Mark leaves the site. Begin setting up for clearance sampling.
10:30	Hatin (OES) is on site and reviews work with supervisor. Office calls and states that Area 23, and tents # 7, 8, 31, 32, 34, 35. Inform supervisor.
11:30	Suit up and inspect Area 20, some debris remains on poly, inform supervisor.
12:00	Break for lunch.
12:30	Resume work. Gozzer recleans Area 20. Suit up, check Tent 39, tent is ready for abatement. Begin clearance sampling for Tents # 6, 9, 24, 28, and 29.
13:15	Shower out. Brian Cleary is on site and drops off a new variance for the basement, 2nd, and 3rd floors.




DAILY LOG

Page 3 of 3

Project Number: 130905AD Date 10-24-13 Shift _____
Client: OGS Project Monitor: David Forte
Project Name: Building 1 Project Phase _____
Project Manager: _____ Contractor Name: _____
Work Area: _____

Time	Description
13:45	Brian Cleary leaves the site.
14:30	Suit up and check Area 20 again, no problems observed. Shower out and begin to collect Area 20 work in progress samples.
15:00	Bob DeRuyter is on site, work completed and remaining work is discussed.
16:00	Bob DeRuyter leaves the site, Bozza has showered out and leaves the site. Suit up and begin to collect clearance samples for Tests #6, 9, 24, 25, and 29, then move equipment to Area 22, and agitate work area, and start clearance sampling.
17:10	Shower out.
18:50	Suit up and collect Area 22 clearance samples.
19:20	Shower out. Complete paperwork.
19:30	Leave site. Work ends.



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 130905AD Date 10/25/13 Shift 1

Client: NYS OGS

Project Monitor: Robert DeRuyter

Project Name: Bldg 1/~~1A~~

Project Phase IIA

Project Manager: Bryan Cleary Contractor Name: GOZZET

Work Area: Penthouse

Time	Description
0645	arrive on site
	GOZZET on site
	supply truck on site
	equipment/supplies off loaded
0730	workers suit up
	work plan is to do the Penthouse Areas
	Start to prep center penthouse
0845	check on progress of prep of center penthouse, Penthouse drawing arrive
	Center Penthouse requires no work
0900	workers on break
0915	workers back from break
0950	review penthouse drawings and scope
1030	no ACM found in "Pipe Chase" of West Penthouse
	OGS on site El-Tilib, Hatim
	OGS off site
1200	Lunch
12 ³⁰	back from lunch
1405	Set up tents 2, 3, 10
	cleaning of penthouse continues
	Tent 30 break down
1515	work packing up



Project Number: 130905AD Date 10/25/13 Shift 1

Client: NYS OGS


Project Monitor: Robert DeFuria

Project Name: Bldg 1

Project Phase IFC

Project Manager: Bryan Casey Contractor Name: GOZZER

Work Area: Penhouse

Time	Description
1545	workers off site
1605	all samples collected
1620	equipment stored away
1645	off site
	samples to lab
	



Project Number: 130905AD Date 10-28-13 Shift _____

Client: OG-S

Project Monitor: David Feste

Project Name: Building 1

Project Phase _____

Project Manager: _____ Contractor Name: Gorzer Corporation

Work Area: _____

Time	Description
7:00	Arrive on site. Gorzer is on site. Gorzer plans to continue prep on the 3rd floor, penthouse work areas are abated/cleaned (east and west). Area 22 results are back area, is cleared. Move equipment to Area 20 for clearance sampling. Discuss penthouse work with supervisor and office.
8:30	Suit up and begin clearance sampling of Area 20.
8:50	Shower out and start outside work area samples (Area 20).
10:30	Suit up and collect clearance samples and equipment from Area 20.
10:50	Shower out and finish collecting clearance samples. Begin to move equipment for clearance sampling in tents #4, 26, 27, 38, 40, and 41.
12:00	Break for lunch.
12:30	Work resumes. Gorzer breaks down Area 22. Hatin (OG-S) is on site and reviews work progress.



Project Number: 130909AD Date 10-28-13 Shift

Client: OGS

Project Monitor:

Project Name: Building

Project Phase

Project Manager: Contractor Name: Gozzer

Work Area:

Time	Description
13:00	Suit up and start clearance samples for tents #4, 26, 27, 38, 40, and 41.
13:45	Hating leaves the site.
15:00	Suit up and collect clearance samples for tents #4, 26, 27, 38, 40, and 41.
15:25	Shower out.
15:45	Gozzer begins to shower out.
16:00	Leave site. Work ends.



Project Number: B0905AD

Date 10/29 Shift _____

Client: OGS

Project Monitor: Clean

Project Name: Blids #1 Project Phase _____

Project Manager: Brian Clean Contractor Name: Gozzer

Work Area: _____

Time	Description
0645	Arrive on site Gozzer here w/ 12 men total.
0700	Crew suits up and will be working on the 3 rd floor abating minna tents - Also pieping for roof penetrations in penthouse.
0830	Crew is on 3 rd Floor abating approx 7 tents. I will be running finals on 1 st Floor tents. Samples running in 37 + 29
0900	Hepa vac + wet wipe of Minna tents on 3 rd Floor
1000	Samples still running - Crew showers out for break.
1015	Back to removal and cleaning in tents
1200	Lunch
1300	26, 41, Passed also area 20 Passed finals.
1315	Samples running in tents 36, 28 after Visual passed + aggressive ones
1430	Crew is taking down 26, 41, + 20 they begin bag out and the remainder of men are building tents on the 3 rd Floor.
1530	Crew Starts to clean up for the day I have sample running in penthouse till 1730
1630	Samples ok.
1730	leave site for lab.



Project Number: 13 0905 AD Date 10-30-13 Shift 1st

Client: OGS

Project Monitor: Eric K. Rath

Project Name: Building #1 Project Phase 11C

Project Manager: Brian Cleary Contractor Name: Gozer

Work Area: 1st floor + Penthouse (South west)

Time	Description
0700	On site w/ Project manager and Gozer contractors. We walk thru and discuss scope of work after which I begin setting up for phase 11C in tents #3, 4, 9+5.
0830	Pumps + fans are all set up. Aggressives are done prior to starting samples. All samples are running and calibrated. No contractors are working on 1 st floor. Prep work is going on at the 3 rd floor areas.
1030	All sample are finished and collected. Bob of Ambient arrives for pick-up. I move pumps to next work areas. Tent #20 is not there and I check thru office to find it has been cleared and mark it as so.
1100	All pumps and fans are in place and samples are running. Aggressive airs were done prior to putting on samples. North east penthouse area passed and let Gozer contractor know.
1200	Received results for tents # 2, 3, 4, 5+9. Tents # 2, 4+9 did pass. The tents # 3+5 failed and they will go on to T.E.M.
1310	Collected samples from Tents #10, 11, 12+14. I then start move gear up to penthouse area.
1320	Pumps + fan are all running. Aggressives were done and samples put out. Bob calls w/ more results Tents # 40, 38, 4 + 27 have passed. I tell Gozer.
1430	Checked on all air samples. Workers are preping on 3 rd fl.



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 13 0905 AD Date 10-30-13 Shift 1st

Client: OGS

Project Monitor: Eric K. Rath

Project Name: Building #1 Project Phase 11C

Project Manager: Bryan Cleary Contractor Name: Cozer

Work Area: Penthouse south west

Time	Description
1530	Penthouse samples have been collected. Workers are starting to clean-up for the day.
1545	Worker are cleaned-up, showered out. We all leave work site.
	<i>Eric K. Rath</i>



Project Number: 130905AD Date 10/31/13 Shift 1st

Client: OGS


Project Monitor: MARK Teale

Project Name: bldg 1 Project Phase IB, IIB

Project Manager: Joella Visusi Contractor Name: GOZZOR

Work Area: 3rd floor (tents)

Time	Description
0650	Onsite. Meet serial supervisor (2). Discuss work plan for the day. Eleven workers on today will be abating in tents on the East end of the 3rd floor.
0800	Perform final visual inspection on 3rd floor tents T1, T2, T3, T4 and T5. all pass. Perform aggressive sampling.
0900	air set up and running in all 5 tents.
0930	Perform final visual inspection of tents T6 and T7 - both pass. Perform aggressive sampling techniques and get air (finals) started in these two tents.
1015	all air running undisturbed.
1100	Pull cassettes @ tents T1-T5.
1130	Pull cassettes for tents T6-T7. Bagout of several tents begins.
1200 } 1230 }	Men break for lunch. ambient picks up samples, they go to Response.
1300	Work continues on abatement in tents.
1400	Bags are loaded into Gozzer box truck.
1500	abatement in 3rd floor tents almost complete.
1600	abatement in tents T-8 through T-26 is complete. Will be able to perform final visual inspection in these areas tomorrow.
1630	Men are cleaning up, organizing for tomorrow.
1700	Abate. Mark Teale



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: _____ Date 11/1/13 Shift _____

Client: OGS

Project Monitor: CLAY

Project Name: Bldg # 1 Project Phase _____

Project Manager: Brian Contractor Name: GOZZER

Work Area: 3rd Floor Minnow tents / 2nd Floor

Time	Description
0700	Arrive on site - 12 men total on site for Gozzer
	Tents on 1 st Floor passed - 37, 29, 36, 28 by TEM 7402
	Men will tear down. Workers suit up and begin to
	build minnow tents on 2 nd Floor.
	Also T1, T2, T3, T4, T5, T6, T7 on 3 rd Floor
	passed.
0800	Setting up to do final visual & final air
	samples on 3 rd Floor minnow tents.
0900	Crew takes break.
0915	Crew back to building tents on 2 nd
0	Visual clearances passed in tents on 3 rd
	Samples running @ 10 cfm -
1015	Checked on samples and crew all ok -
1115	Set up more samples on 3 rd Floor tents
	See cuc.
1200	Lunch
1300	Up to check on samples - all ok crew is still setting
	up tents
1330	Ran out of poly so men will begin to remove
1400	Putting up framing for tents
1500	Crew cleans up and starts to head out
1530	Leave site.



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: B0905AS

Date 11-4 Shift _____

Client: OGS

Project Monitor: _____

Project Name: Bldg #1

Project Phase _____

Project Manager: Brian

Contractor Name: Gozzer

Work Area: 3rd Floor / 2nd Floor

Time	Description
0630	Ambient on site - Set up pumps + sample on 3rd Floor minw tents - Aggressive air sampling will take place in each + every tents that is visually cleared for Phase IIC sampling.
0700	Gozzer on site w/ 7 men they will prep on 2nd Floor tents.
0715	Samples IIC running on tents - 17, 18, 19, 20, 24, 25 3rd Floor.
0815	Progress is being made on tents 3rd floor - Checked samples on 3rd ok
0900	Samples collected on 3rd Floor crew takes coffee breaks
1000	Prep of minw tents continues on 2nd Fl
1100	6 tents up - waiting for lab to pick up samples
1200	Verbal that samples from 11-1 - passed on 3rd Floor - Crew takes lunch
1300	Approx 10 minw tents have been put up
1400	Prep + building tents continues -
1500	OGS on site to look @ fire Hydrant for a leak - the valve was stuck -
1600	Crew cleans up - leave site for day



DAILY LOG

Page 1 of 2

Project Number: 130905 AD Date 11/5/13 Shift _____
 Client: OGS Project Monitor: Allen Spencer
 Project Name: Bldg 1 Project Phase 2B
 Project Manager: _____ Contractor Name: Gozee Corp.
 Work Area: 2nd Floor of Bldg 1

Time	Description
7AM	Am arrived on site, spoke with supervisor regarding today's activities; went abatement on the second floor. The supervisor has requested that the Am run again on Wed. morning 11/5. He wants to give "the air" a chance to settle.
7:15	Nick will leave today, and on site supervisor has to take his refreshment certification. Personnel on site 6 hand lers + supervisor. Supervisor informed Am that the second area is still being prepped.
10:00	Tents: S4, S1, S2, S3, S9 are prepped. S1 & S9 are under abatement.
11AM	Visual inspection of Tents 1, 4 & 9 - needs a little more drying time - no other issues.
	Had lunch.
13:00	S5, S6, S7, S10 - near completion.
14:00	OGS - ET-Tile - Motion on site - progress report.



Project Number: 130905A1

Date 11-6 Shift _____

Client: Co-S

Project Monitor: Brian Cleary


Project Name: Bldg # 1

Project Phase _____

Project Manager: Brian

Contractor Name: Gozer

Work Area: 2nd Floor

Time	Description
0645	Arrive on site - I will start to set up pumps for Phase II C. Final Clearances today -
	⊗ All tents will be visually cleared and aggressive air sampling will take place.
0730	Crew suits up and will begin to abate and prep new tents I am getting set for sampling - Setting up pumps.
0830	Crew still preping tents on 2nd
0930	Break
1030	Samples are set up and will start shortly Phase II C.
1130	Tents mostly ready
1200	Lunch
1300	Crew back to work on prep 2nd Floor putting framing up. then poly for minor tents.
1400	Samples running @ 10 LPM. In - Cleared minor tent on 2nd Floor See COC
1530	All samples collected
1600	Crew cleans up for the day - leave site for lab
	



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 130905AD

Date 11-7 Shift _____

Client: OCS

Project Monitor: Bryan Cleary

Project Name: Bldg 1 Project Phase _____

Project Manager: Brian Contractor Name: Gozzer

Work Area: 2nd + 1st Floor.

Time	Description
0600	Arrive on site - Set up air samples Phase II.c on tents on 1 st Floor for Re-Run - Tents 3, 5, 6, 15, 16, 17, 25
	All tents passed visual & are getting aggressive air sampling -
0700	Crew arrives on site - They will be setting up more minnow tents on 2 nd Floor. - 7 Men on site.
0730	Decn operational - Crew begins to suit-up
0830	All samples collected on 1 st Floor. I will begin to set up pumps for 2 nd Floor sampling
0900	Sample @ lab - Results from yesterday in tents 5 + 6 failed - tents 7, 3, 2, 1 passed I will have them reclean tents and re-run failures.
0930	tents 5 + 6 cleaned - Re Run in 15 min. 20 min. wait. Set up for finals in other tents.
1000	Sampler running - Crew is still building tents on 2 nd Fl.
1100	Verbal on tents 3, 5, 6, 15, 16, 17, 25 from Lab. all passed - The crew will tear down tents after lunch.
1200	Lunch.
1230	I set up pumps for finals on 2 nd Floor Crew will be tearing down tents that have cleared.



Project Number: 130905AD Date 11-7 Shift _____

Client: OGS.


Project Monitor: _____

Project Name: Bldg 1 Project Phase _____

Project Manager: Bryan Contractor Name: Gozzer

Work Area: 2nd Floor

Time	Description
1330	Samples are running. all dc - Crew is tearing down the passed tents on 1st floor. They are also wasting out.
1430	Waste out continue
1500	Samples all collected for the day
1600	All cleaned up - leave site for office



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 11/8/14 Shift MA
 Client: NYS OGS Project Monitor: Al Spencer
 Project Name: Building 1A Project Phase 2B
 Project Manager: Bryan Cleary Contractor Name: LABRIC
 Work Area: 3rd & 2nd Floors

Time	Description
7A	PM arrived on site, spoke with supervisor, PM spoke with previous PM on location of pumps.
7:15	PM calibrated & located pumps. Note pumps did not start immediately ^{due} to cold weather & regulators were frozen - personnel on site 16 handlers + 1 supervisor.
8:00	all pumps calibrated at 350/in; PM scanned coils & daily logs
10:15	PM received a call from Bryan C. on the status i.e. waited for cleaning
11:00	PM informed Bryan C. of incident to kitchen supervisor regarding PM taking a fall on roof - due to ice. PM requested that the entrance to the roof be padded. Kitchen supervisor informed PM that it was not his responsibility. This incident occurred in presence of the OGS rep - El Tilib Hatim, construction engineer.
12M	lunch - PM checked calibration



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 130905AD Date 11/11/13 Shift

Client: OGS

Project Monitor: PAUL BUNIFELLO

Project Name: BLDG #1

Project Phase WAP

Project Manager: BRYAN

Contractor Name: GOZZER

Work Area: 2ND FLR

Time	Description
0645	PAUL and Bryan FROM A+E ARRIVED ON SITE
	WITHDREW FROM GOZZER 6 HAND LENS
	1 SUPERVISOR TOOK TOUR OF WORK AREA
0650	CREW FROM GOZZER SUITS UP IN FULL PPE
	SAMPLES FROM 11-1 GREEN, THE FAILING TENDS
	WILL BE SEND OUT FOR 7402.
0750	TOOK TOUR OF 2ND FLOOR WORK AREA PREP
	CONTINUES
0850	CREW ON BREAK
0905	CREW BACK TO WORK
0950	WORK AREA PREP CONTINUES
1145	CREW DECIDES OUT FOR LUNCH
1230	CREW SUITS UP RETURN TO WORK AREA PREP
1330	TENDS 90% DONE
1430	CLEAN UP OF WORK AREA BEGINS
1500	TENDS COMPLETE START ASSEMBLY OF MICROTAPPS
1545	GOZZER CREW SHOWERS OUT
1600	GOZZER CREW + AMBIAN OFF SITE



Project Number: 130905AD Date 11/12/13 Shift

Client: OGS

Project Monitor: PAUL BONFIGLIO

Project Name: BLDG #2 Project Phase Asbestos Removal

Project Manager: BRYAN Contractor Name: GOZZER

Work Area: 2ND FLOOR

Time	Description
0645	A+E AND GOZZER ONSITE CREW SUITING UP IN FULL PPE
0700	CREW STARTS REMOVAL IN INCIDENTAL AREAS
0845	STARTED CLEARANCE FOR T26 THIRD FLOOR
0900	CREW SHOWERED OUT FOR MORNING BREAK
0915	CREW SUITS UP IN FULL PPE RETURN TO REMOVAL
1045	STOPPED SAMPLES FOR T26 COLLECTED CASSETTES
1046	CASSETTES COLLECTED
1100	START SETTING UP PUMPS FOR CLEARANCES VISUALS STARTED
1145	CREW SHOWERS OUT FOR LUNCH
1230	CREW SUITS UP IN FULL PPE CONTINUE SET UP.
	Bagging OUT Begins
1300	HAKEEM FROM OGS ON SITE
1400	HAKEEM OFF SITE VISUALS COMPLETE.
1545	CREW SHOWERS OUT
1600	GOZZER CREW OFF SITE STARTED CLEARANCE
	TESTING ON T T T T
1800	STARTED TO COLLECT SAMPLES
1807	ALL SAMPLES COLLECTED
1820	BRINGING SAMPLES TO LAB
1830	DROP OFF OFF SITE
	<i>Paul Bonfiglio</i>



Project Number: 130905ND

Date 11-13-2013 Shift

Client: OGS

Project Monitor: PAUL BONFIGLIO

Project Name: BLDG #2

Project Phase Clearance

Project Manager: BRYAN

Contractor Name: GOZZER

Work Area: 2ND FLR TENTS

Time	Description
0645	A+E and GOZZER CREW ON SITE CREW SUITING UP IN FULL PPE TO FINISH 2ND FLOOR TODAY
0700	CREW STARTS WORK ON LAST 2 TENTS SECOND FLOOR TEAR DOWN ALL CLEARED TENTS
0710	SETTING UP PUMPS FOR CLEARANCE START VISUALS OF S15, S16, S17, S21, S22, S23, S29, S26, S29, S28 PARTIAL VISUAL PASSED WAITING FOR MASTIC TO BE REMOVED.
0830	ALL VISUAL COMPLETE EXCEPT S28 AND PASSED
0900	CREW SHOWERS OUT FOR MORNING BREAK START CLEARANCE SAMPLING PLACING CASSETTES
0907	ALL CASSETTES IN PLACE SAMPLING IN PROGRESS
0910	11/12/2013 TEST RESULTS BACK ALL PASSED WITH THE EXCEPTION OF S23, SEND OUT FOR 7402 TEST
0915	CREW SUITS UP + BACK TO WORK
1000	VISUAL OF S13 PASSED AND S28 PASSED
1100	FINISHING CLEARANCES FOR S15, S16, S27, S24,
1107	ALL CASSETTES COLLECTED
1115	MOVED PUMPS TO S17, S22, S21, S20
1130	PLACED CASSETTES SAMPLING STARTED
1137	ALL CASSETTES IN PLACE SAMPLING
1145	CREW SHOWERS OUT FOR LUNCH
1200	CREW OUT FOR LUNCH NO LUNCH FOR PAUL BONFIGLIO SAMPLING



Project Number: 130905AD Date 11-13-2013 Shift _____

Client: O G S

Project Monitor: PAUL BONFIGLIO

Project Name: BLDG TR 1

Project Phase CLEARANCE

Project Manager: BRYAN

Contractor Name: GOZZER

Work Area: 2ND FLOOR

Time	Description
1230	CREW SUITS UP TO RETURN TO WORK
1333	START COLLECTING CLEARANCE SAMPLES FROM S 22, S 21 S 20, S 28
1337	ALL SAMPLES COLLECTED S 20 MAY BE HIGH STAND FELL ^{OFF}
1345	SETUP AND STARTED CLEARANCES ON S 26, S 28 S 13
1350	ALL SAMPLE UP AND RUNNING
1400	SIX MORE HANDLERS ARRIVED TO ASSIST IN BREAKDOWN OF 2ND FLR AND BAG OUT
1545	CREW SHOWEROED AND START TAKING SAMPLES DOWN
1550	ALL SAMPLES COLLECTED
1600	CREW OFF SITE PACKING UP EQUIPMENT
1620	LEAVE SITE TO LAB
1630	DROP SAMPLES AT LAB OFF DUTY
	<i>Paul Bonfiglio</i>
	
	
	
	
	
	
	
	
	
	



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 130905AD Date 11-14-13 Shift 1

Client: OGS

Project Monitor: Robert DeLuca

Project Name: Bldg 1

Project Phase IIA

Project Manager: Joella

Contractor Name: GOZZER

Work Area: Basement

Time	Description
0700	Arrive on site
	Review scope of work
	prep of basement continues
0915	Break
0930	Back from Break
1000	Eric Rath on site
	Review work scope
1030	Bob DeLuca off site
1130	Everybody is cleaning up for lunch.
1230	Lunch is over. Prep. work in basement resumes.
1400	Basement work continues. OGS Rep. is on site to check on progress.
1530	Preping minor tents goes on.
1630	Workers are cleaning up for the day.
1700	Everybody is showered out and we all leave site.
	Eric K. Rath



Project Number: 130905AD Date 11/ Shift 1st


Client: OWS


Project Monitor: Doug Smith

Project Name: BLDG #1 Project Phase _____

Project Manager: BRYAN Contractor Name: GOZZER

Work Area: BASEMENT TENTS

Time	Description
0700	ARRIVE ON SITE Gozzer on site
	Crew suit up AND prep tents along the
	BASEMENT FOR piping that is between
	the CINDER block walls.
0800	Crew is working safely
0930	Crew TAKES a 15 min Break.
0945	Crew back in work area
1100	Crew is working on setting up
	tents
1200	Crew take lunch
1230	Suit up AND go back into work area
1330	Crew setting up tents
1445	Crew completed approximately 15 tents,
	they need to COMPLETE 5 more, hoping
	to finish tents on Monday AND hope to start
	Abatement on Monday.
1500	Crew showered out and DONE FOR
	the DAY we are all leaving
	SITE
	



DAILY LOG

Page 1 of 2

Project Number: 13 0905 AD Date 11-18-13 Shift 1st
 Client: OGS Project Monitor: Eric K. Rath
 Project Name: Building #1 Project Phase 11A+11B - Base-
11C - 2nd floor
 Project Manager: Bryan Cleary Contractor Name: Gozzer
 Work Area: 2nd Floor and Basement.

Time	Description
0700	On site w/ Gozzer contractors. Thirteen workers on site all have current licences. Workers suit up and continue w/ preping minor tents in basement.
0800	I do a walk thro of work areas already cleared.
0900	Bryan of Ambient is on site and goes over scope of work w/ me. Bryan arrives at 0805.
0945	Bryan is off site. Results for one tent on 2 nd floor has failed. One worker recleans tent and surrounding 25' radius area.
1030	Tents in basement area have been started. Cleared tents on 2 nd floor are being torn down.
1130	Workers have started to clean up for lunch break.
1200	All workers are showered out for lunch.
1230	Work on basement prep. and removal continues. I set up and set up clearance pumps, fan and blower for tent #S-21.
1300	Aggressive air were ran and samples put out. OGS rep. is on site and informs me that bulk sampling will be used in all tents, where no ACM was found in basement areas. I set up to take samples.
1500	Final airs for 2 nd floor, S-21 are finished and collected. I move to basement for bulk sampling.



DAILY LOG

Page 1 of

Project Number: 13 0905 AD Date 11-19-13 Shift 1st
 Client: OGS Project Monitor: Eric K. Rath
 Project Name: Building #1 Project Phase 11B
 Project Manager: Bryan Cleary Contractor Name: Gozzer
 Work Area: Basement

Time	Description
0700	On site w/ Gozzer contractors. Same crew on site. They suit up and prepare for work.
0800	I go over which tents need to be bulk sampled w/ Nick of Gozzer.
0830	Collecting bulk samples from tents which had no pipe insulation. Gozzer workers continue opening walls in tent areas.
0930	Work on basement tents continues. Bryan Cleary was on site for a short period to check on progress.
1000	Finished pulling bulk samples and begin paperwork. Tent work goes on.
1130	Worker are starting to clean-up for a lunch break.
1200	Gozzer is shower out and we take lunch break.
1230	Bryan Cleary was on site w/ sample results for S21, which passed. Nick and I go over which tents are ready for air sampling tonite. # B-4, B-5, B-6 + B14
1330	All work continues in basement. OGS Rep. is on site to check on progress.
1500	Set up pumps and fans in B-4, B-5, B-6 + B14.
1515	Aggressive airs where done and samples calibrated to 10 LPM.
1730	Samples are finished, collected and paperwork done. I drive samples to Response labs.

Eric K. Rath



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 11-20-13 Shift 1st
 Client: OGS Project Monitor: Eric K. Rath
 Project Name: Building #1 Project Phase 11B-11C
 Project Manager: Bryon Cleary Contractor Name: GOZZER
 Work Area: Basement

Time	Description
0700	On site w/ some Gozzer crew. They suit up and prepare to waste out bags.
0830	Waste out is nearly complete. Workers are cleaning up for break.
1000	Workers take a short break, then suit up to work in remaining tents.
1130	Gozzer crew is cleaning up for lunch break. Ambient office calls to have me try to finalize some tents on unoccupied end of basement.
1230	lunch break for contractors.
1400	Openin of chase ways and clean up continues.
1500	Setting up for final airc in tents 4,5,6,+14.
1600	Contractors are showered out and leave site.
1730	All samples are collected and I leave site.
	<i>Eric K. Rath</i>



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 11-21-13 Shift 1st
Client: OGS Project Monitor: _____
Project Name: Building #1 Project Phase HC
Project Manager: Bryan Cleary Contractor Name: Gozzer
Work Area: Basement

Time	Description
0700	On site of bldg. #1. I gain access and set up pumps and fans in six of nine tents remaining.
0830	All pumps and fans are running.
1100	The last of last have been set up for final airs and first six are collected.
1230	All samples are collected and delivered to Response labs. Received results for bulk samples. B-13 was found w/ less than 1% ACM. OGS call for final airs to be done. I return and set up for final airs.
1530	Final airs are finished, collected and delivered to Response labs.
	<i>E. K. Ralt</i>



Project Number: 130905AD Date 9-30-13 Shift 1st

Client: NYS OGS

Project Monitor: Brian Coulombe

Project Name: Building 1/1A Project Phase _____

Project Manager: Bryan Cleary Contractor Name: Gozzer

Work Area: 1st FL

Time	Description
0700	B Coulombe onsite, B Cleary onsite.
0705	Gozzer onsite (12) total, T Papakonstadinou # 90-09155 Exp 11/13 (Supervisor), K Pu # 05-01571 Exp 2/14, S Kim # 88-01729 Exp 7/14, W Kim # 01-12304 Exp 9/14, W Hong # 13-16070 Exp 2/15, S Kim # 89-01068 4/14, E Green # 93-17685 Exp 7/14, H Choi # 11-20844 Exp 6/14, J Park # 11-14019 Exp 2/14, Y June # 120515 Exp 3/14, Y Ser # 96-22123 Exp 6/14 H Kim # 88-12093 Exp 3/14
0715	Gozzer loading in equipment, Ambient / Gozzer walking through 1st FL work areas.
0735	Gozzer begins finish deck wash out construction.
0750	Gozzer begins construction of minor tanks throughout the 1st floor starting near the lunch room (152 area on prints).
0830	work continues.
1000	Deck/wash out prep continues. Gozzer setting up to do 6 minor tanks. R Thompson SR. onsite # 02-14824 Exp 12/13 (supervisor), T Papakonstadinou onsite (12) workers.
1100	work continues.
1200 / 1230	Gozzer takes lunch.
1300	work continues.
1340	Deck/wash out active.
1430	minor tank prep continues throughout 1st FL.
1530	work continues. → next page



Project Number: 130905AD Date 9-30-13 Shift 1st

Client: NYSOGS

Project Monitor: Brian Calambe

Project Name: Building 1/1A Project Phase

Project Manager: Bryan Cleary Contractor Name: Gozzer

Work Area: 1st FL

Time	Description
1615	Gozzer done for the day. 4 minor leaks almost ready for removal.
	Negative air will be supplied by micro traps and hpa vacs.
	Boudonka / Gozzer offsite. Gate locked.
	Summary = Gozzer completes construction of decon/waste out
	(Remove for tanks), Gozzer begins construction of 9 minor
	tanks, 1 small Rwa. No air samples.



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 13095 AD Date 10-1-13 Shift 1st

Client: NYS OGS

Project Monitor: Brian Coulombe

Project Name: Building 1/1A

Project Phase IB

Project Manager: Bryan Cleary

Contractor Name: Gozzer

Work Area: 1st Fl

Time	Description
0700	B Coulombe onsite, Gozzer onsite (12) workers, Owners of Gozzer onsite to check progress.
0720	4 minor leaks almost ready for removal, tubes for neg-air will be run 15' away from building, tanks need ceiling inside chases (open to 2nd fl right now).
0800	work continues, no removal yet.
0900	work continues, no removal yet.
0945	Removal/clean-up of minor tanks #1, #2, #3, #5, #7, #8 begins. Negative air running, workers w/ PPE, Haza vacs & wet methods.
1020	Gozzer ready to start visual inspections for some tanks.
1030 1040	Test #3 (1st FL 6 ϕ TSI clean-up) in wall chase visually inspected, minor amount of re-cleaning takes place with haza/wet methods. Test completed, 20 min run time post abatement will be observed, clearance air later today.
1040 1049	Test #5 (1st FL 6 ϕ TSI clean-up in wall chase), same notes as test #3.
1050 1105	Test #1 (1st FL 6 ϕ TSI clean-up in wall chase), same notes as test #3.
1108 1121	Test #2 (1st FL 8 ϕ TSI clean-up in wall chase), during inspection mag packing found in floor around 5 pipes. Gozzer will abate newly discovered TSI, test will be re-inspected later.
	↓ ↓ ↓
	next page



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 130905 AD

Date 10-1-13 Shift

Client: NYSOGS

Project Monitor: Brian Coulombe

Project Name: Building 1/1A

Project Phase IB/IC

Project Manager: Bryan Cleary

Contractor Name: Gozzer

Work Area: 1st Fl

Time	Description
1124 1142	Tent # 7 (1st FL 6 th TSI clean-up wall chase). Same notes as tent #3.
1145 1200	Tent # 8 (1st Fl 6 th TSI clean-up wall chase). Same notes as tent #3.
1205 1235	Gozzer takes lunch.
1240	Broulomb setting up for clearance air samples.
1310 1332	Tent # 2 re-inspected, minor amount of re-cleaning takes place w/ wet methods and hepa vac. Tent completed, 20 min run time post abatement observed. Clearance air samples to be taken at a later point.
1335 1350	Tent # 4 (6 th TSI clean-up in wall chase), visual inspection, minor amount of re-cleaning takes place w/ hepa vac & wet methods used. Tent completed, 20 min run time post abatement observed, clearance air at a later point.
1400	Broulomb setting up for clearance air sampling.
1420 1500	Minor tents # 5, # 3 and # 2 pass final visual inspection, 1 TWA / 10WA per run running @ 106pm w/ aggressive air sampling techniques used (5 min leak blow, 1 box fan for each RWA). 1 TWA / 10WA per run for each RWA w/ shroud blankets.
1500	Gozzer working on tent prep, #5 , # 10, # 11, # 12 & # 15 are close to being ready for removal of TSI (minutes).
1530	Gozzer continues prep. Clearance air samples running normally.

next page



Project Number: 130905 AD Date 10-1-13 Shift 1st

Client: NYSOSBS

Project Monitor: IB | IC
Brian Coulumbe
Project Phase ↓

Project Name: Building 1/1A

Project Manager: Bryan Cleary Contractor Name: Grozzier

Work Area: 1st FL

Time	Description
1600	Grozzier done for the day. ok site.
1634	clearance air samples collected for minor task #5, post cal 104pm (2) pem, hepa vac to run for 20 min then sealed.
1643	clearance air samples collected for minor task #3, post cal 104pm. (2) pem, hepa vac to run for 20 min then sealed.
1657	clearance air samples collected for minor task #2, post cal 104pm. Negative air (micro trap) still running.
1715	Decon shut off, building access gate locked. Beaulieu ok site.
	- Summary - Minor tasks #1, #2, #3, #4, #5 #7 & #8 abated / cleaned / inspected (All TSI RWAS) on the 1st fl (see map), Grozzier continues minor task prep #10, #11, #12 & #15 near completion of prep. Final visual / clearance air samples taken for minor tasks #3, #5, #2. (8) Rush pem total (shared blanks & chain).



Project Number: 130905 AD Date 10-2-13 Shift 1st

Client: NYSOGS

Project Monitor: Brian Coulombe

Project Name: Building 1/1A

Project Phase IB/IIc

Project Manager: Bryan Cleary

Contractor Name: Gozzer

Work Area: 1st FL

Time	Description
0700	Beaulombe onsite, Gozzer onsite (12) workers. Gozzer to complete prep for HHS leak first thing this morning and begin TSI removal. Gozzer will also continue prep for other leaks on the 1st FL.
0730	Gozzer begins TSI cleanup in minor leaks #10, #11, #12.
0800	Gozzer finds additional chases w/ debris. Newly discovered work will be presented to NYSOGS. Tent #6 inspected, minor amount of re-cleaning takes place w/ wet methods & hpa vocs. Negative air running, clearance air sampled to be taken later.
0900	Work continues
0915 1100	Doc J Pensabene onsite. Inspector is shown paper work, checks out work areas by Beaulombe and R Thompson Jr. R Thompson Jr. takes the Inspector inside on RFA w/ PPE on, discuss ventilation J Pensabene (Inspector) is concerned w/ the scope of cleaning and would like CHA to do a contamination assessment of each floor in bld 1. CHA rep Seth Fowler onsite after phone call was placed by NYSOGS. J Pensabene shows 3 Fowler areas of newly discovered TSI and explains why he wants an assessment. NYSOGS and CHA agree to do further testing/assessing. Job is shut down, building "Red Flagged", Beaulombe will take air samples for NYSOGS and CHA to be used as part of assessment.



Project Number: 130905 AD Date 10-2-13 Shift 1st

Client: NYS OGS

Project Monitor: Brian Coulombe

Project Name: Building 1 | IA

Project Phase IB | IC

Project Manager: Bryan Cleary Contractor Name: Gozzer

Work Area: 1st FL

Time	Description
1130	BCoulombe setting up for Contamination Assessment pcm samples, turning power / equipment to sample locations.
1233	1st FL assessment samples running @ 10Lpm (4 locations) PPE is worn for assessment (mask / suit).
1306	Basement assessment samples running @ 10Lpm (4 locations).
1330	BCoulombe setting up for more sample locations (2nd / 3rd FL)
1403	1st FL assessment samples collected, post cal @ 10Lpm.
1436	Basement assessment samples collected, post cal @ 10Lpm.
1450	2nd FL assessment samples running @ 10Lpm (4 locations)
1500	3rd FL assessment samples running @ 10Lpm (4 locations) 1st FL and Basement share the same chain and blanks.
1620	2nd FL assessment samples collected, post cal 10Lpm.
1630	3rd FL assessment samples collected, post cal 10Lpm.
1700	Equipment / samples collected. OFFSITE, gate locked. - Summary - Tank #6 inspected (PASS), tanks #10, 11, 12 checked Job shut down by DoH until Contamination Assessment completed, (20) Rush pcm collected for assessment Basement through 3rd FL.



DAILY LOG

Page 1 of

Project Number: 130905AD Date 1-7-14 Shift
Client: NYS OGS Project Monitor: David Foote
Project Name: Building 1A Project Phase
Project Manager: Contractor Name: Lanice
Work Area: 3rd and 2nd Floors

Time	Description
7:00	Arrive on site. Lanice workers are on site, 16 workers including supervisor on site. Lanice workers suit up to remove duct work and HEPA vac work area. Suit up and enter work area, start collecting NAE samples. Observe workers still have clothes on undersuits. Shower out. Supervisor demonstrates that the showers work. Start remaining samples.
8:30	Suit up again and observe work. A few workers are not regularly wearing their PPE. Workers are remaining duct and wrapping the pieces. Other workers are HEPA vacuuming around the work area. Observe only one use of water in work area on 2 pieces of duct. The water froze on the ground. Also observe numerous locations of ice on the ground on the west end. 2 "salamander" heaters are running in the work area on the 3rd floor, little heat is noticeable unless you are next to the heaters.



DAILY LOG

Page 2 of

Project Number: 130905 AD Date 1-7-14 Shift
Client: NYS OGS Project Monitor: David Foote
Project Name: Building 1A Project Phase
Project Manager: Contractor Name: Larice
Work Area: 3rd and 2nd Floors

Time	Description
9:15	Shower out.
10:30	Check pumps all are running.
12:00	Larice breaks for lunch.
12:30	Hatim (OGS) is on site. Jason Penschene (DOL) is on site. Jason has found several problems with the work area/work practice & lack of hardware on openings of > 32 ft ² , missing criticals, power tools without shrouds, unacceptable heaters (open flame, can't clean), Larice must take care of issues before proceeding.
13:00	Jason leaves the site. Bryan Cleary informs me that 2 samples from ^{previous} <u>1-6-14</u> were overloaded: a neg air sample and critical #2. I had noticed that there were 1'x1' ceiling tiles on the ground around the critical #2 sample location. Bob DeRuyter calls and states that the 1-6-14 3rd floor north right NAG sample and waste out sample were overloaded.




DAILY LOG

Page 3 of 3

Project Number: 130905AD Date 1-7-14 Shift _____
Client: NYS OGS Project Monitor: Daniel Foote
Project Name: Building 1A Project Phase _____
Project Manager: _____ Contractor Name: Larice
Work Area: Ireland 2nd Floors

Time	Description
13:30	Larice resumes work, supervisor plans to "pre-clean" and install the criticals that were missing.
14:45	Suit up and begin to collect air samples, Larice is picking up and showering out.
15:00	Shower out and collect remaining samples.
15:30	Leave site and travel to office.



DAILY LOG

Page 1 of 2

Project Number: 130905 AD

Date 1/9/14

Shift _____

Client: NYS OGS

Project Monitor: AJ Spencer

Project Name: Building 1A

Project Phase 2B

Project Manager: Bryan Cleary

Contractor Name: WA Rice

Work Area: 3rd & 2nd Floor

Time	Description
7AM	PM arrived on site, contractors were holding a safety meeting. The topic was safety hazards i.e. ice.
7 ³⁰	PM set up pumps & calibration set for 3.0 l/m. PM entered the abatement, observed contractors not wearing respirators & repair needed to negative air tubes on 3rd floor. Window curtain repair required on 2nd floor. PM informed abatement contractor sup. of these observations. personnel on site 16 trades + 1 supervisor
8 ¹⁵	PM initiated log & Daily logs.
10 ¹⁵	PM met w OGS, & contractor to go over window removal preparation, discussion involved location of remote deck.
10 ³⁰	PM checked showers for usage = no issues with water
11 ³⁰	PM checked pumps & calibration - adjustments made (minor)

14
132-1887



DAILY LOG

Project Number: 130905 AD Date 1/9/14 Shift _____
 Client: NYS O&S Project Monitor: Al Spencer
 Project Name: Buildings 1A Project Phase ZB
 Project Manager: Bryan Cleary Contractor Name: HA Rice
 Work Area: 3rd & 2nd Floor

Time	Description
12-13 ⁰⁰	Lunch - Contractors entering in shifts
13 ⁰⁰	PM entered one area; checked pumps & enl. observed the following activities on 3 rd ^{FIR.} dismantling of ducts & no activities on 2 nd FLR. Note call from Ambient, the following samples were overloaded or had high levels: 1/7/14 - work out of Ambient were overloaded. 1/8/14 all critical barriers were loaded, 3 rd Floor neg. overload. → air (abatement) - south of 2 nd flr. neg. air (abatement) north overloaded high count.
13 ⁴⁵	PM checked progress of prepping windows, & to completion. PM checked calibration & labelled passettes.
14 ³⁰	PM pulled samples, completed log & daily log. PM observed damaged neg air tube ported inside supervisor.
15 ⁰⁰	PM off site → Ambient




DAILY LOG

Page 1 of 2

Project Number: 130905 AD Date 11/10/13 Shift N/A
 Client: NYS OGS Project Monitor: Allen Spencer
 Project Name: Building IA Project Phase UB
 Project Manager: Brian Cleary Contractor Name: LARice
 Work Area: 2nd & 3rd Floors

Time	Description
7AM	PM arrived on site, spoke with supervisor on today's activities; finish up third floor and removal on second floor.
7 ¹⁵ AM	PM set up pumps - 50 Gpm...
8AM	PM did a courtesy inspection of the third floor. These observations were noted; dust on window shelves & bathroom pan to be wiped down. PM informed supervisor of findings. Personnel on site 17 handlers & one supervisor.
10AM	PM spoke with OGS rep (EL Tibb), we agreed that the window shelves needed to be wiped down. note: 9A- PM worked on the daily log.
11AM	PM checked pump calibration - no issues, east side hallway
12M	lunch
12 ³⁰	Alt from Titanium requested an exterior sample, east side of building 1B; 2nd level, to be tested for asbestos. - more samples were taken

148-160



DAILY LOG

Project Number: 130905AD Date 1/16/13 Shift #
 Client: NYS OGS Project Monitor: Allen Spencer
 Project Name: Building #A Project Phase Project 2B
 Project Manager: Bryan Cleary Contractor Name: L.H. Rice
 Work Area: 2nd & 3rd FLS

Time	Description
13 ⁰⁰	PM checked pumps & labelled cassettes, supervisor informed PM that the 2nd FLS would be done before the end of the work day.
14 ⁰⁰	PM collected samples, finished CAC and Daily Log
15 ⁰⁰	Contractors off site
15 ³⁰	PM → Ambient




DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 3-17-14 Shift _____
Client: NYS OGS Project Monitor: David Foote
Project Name: State Office Campus - Building 1A Project Phase IB
Project Manager: _____ Contractor Name: Titanium
Work Area: Basement/1st Floor

Time	Description
8:00	Arrive on site, Titanium on site, 1 supervisor and 5 workers. Titanium is fixing/cleaning the decon. Talk with supervisor, Titanium will be opening pipe chases and abating elbows. Supervisor helps locate equipment and begin to start set up pumps.
10:30	Titanium has the decon ready and suit up to check criticals and start opening pipe chases. Start air samples (have issues with power and work with Titanium to correct them).
11:00	All samples are running, check manometer, reads -0.02.
12:30	Titanium breaks for lunch.
13:00	Work resumes. Check pumps. The generator that supplies power to the southwest VAG bank and waste out samples is not running. I inform the supervisor and he turns it back on.




DAILY LOG

Page 2 of 2

Project Number: 130905AD Date 3-17-14 Shift _____
 Client: NYS OGS Project Monitor: David Foote
 Project Name: State Office Campus Building 1A Project Phase _____
 Project Manager: _____ Contractor Name: Titanium
 Work Area: Basement/1st Floor

Time	Description
14:00	Suit up and enter work area. Observe workers wearing PPE. Observe one window critical with a loose spot where the power cords go thru. Titanium has opened 25 locations and identified and abated 10 fittings so far (3 at one location, 2 at one location, 5 each separate locations, many locations have new black foam insulation).
14:30	Shower out and discuss findings with supervisor. OGS arrives on site shortly after and findings and work plan is discussed.
15:00	The workers shower out, begin to collect air samples.
15:30	Air samples collected, paperwork finished. Leave the site.




DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 3-18-14 Shift _____
 Client: NYS GGS Project Monitor: David Foote
 Project Name: State Office Campus - Building 1A Project Phase II B
 Project Manager: _____ Contractor Name: Titanium
 Work Area: Basement/1st Floor

Time	Description
7:00	Arrive on site, Titanium is on site. Titanium plans to remove ceilings and open sinks. Start air samples.
7:45	Dave (OGS) on site, Dave plans to enter work area to check openings made 3-17.
8:30	Check pumps, all are running. Observe excavator operating by waste out. Dave has showered out and leaves the site.
9:30	Suit up and enter work area. Titanium has abated 29 elbows in the east bathroom and 7 elbows behind a slop sink by the west bathrooms. Titanium is replacing NAG filters.
10:00	Shower out. Check manometer, reads -0.025.
11:00	Check pumps, all are running. The samples at the southeast NAG were knocked over.




DAILY LOG

Page 2 of 2

Project Number: 130905AD Date 3-18-14 Shift _____
 Client: NYS OGS Project Monitor: Daniel Foote
 Project Name: State Office Campus - Building 1A Project Phase _____
 Project Manager: _____ Contractor Name: Titanium
 Work Area: Basement / 1st Floor

Time	Description
12:00	Titanium breaks for lunch.
12:30	Work resumes.
13:30	Suit up and enter work area. Titanium has abated 13 fittings above the ceiling in the west "bathroom" (actually a janitors room), and 7 fittings by heaters in the north and south exterior walls. Titanium is cleaning up and opening more locations.
14:30	Shower out. Total of 56 fittings abated today.
14:45	Titanium stops work and begins to pack up to shower out. Start collecting air samples (both water NAE samples on ground)
15:00	Finish paperwork and leave site.




DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 3-19-14 Shift _____
 Client: NYS CG-5 Project Monitor: David Foote
 Project Name: State Office Campus - Building 1A Project Phase IB
 Project Manager: _____ Contractor Name: Titanium
 Work Area: Basement / 1st Floor

Time	Description
7:00	Arrive on site, Titanium arriving on site, start air samples. Titanium suit up to continue removal of mudded fittings.
8:00	Check pumps, all are running. Titanium is moving equipment and waste (non-ACM) by East NAGs and ambient samples. Titanium unloads a scrap metal container by the East NAG and ambient samples (visible dust emitted).
10:00	check pumps, all are running. Titanium
12:00	Titanium breaks for lunch.
12:30	Work resumes.
14:00	Suit up and enter work area. Observe several heater and sink locations on north wall, 51 fittings abated. Workers wearing PPE. Manometer reads -0.034.




NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 2 of 2

Project Number: 130905AD Date 3-19-14 Shift _____
Client: NYS OGS Project Monitor: David Foote
Project Name: State Office Campus - Building 1A Project Phase II B
Project Manager: _____ Contractor Name: Titanium
Work Area: Basement/1st floor

Time	Description
14:30	Showers out.
14:45	Titanium begins to clean up and showers out. Begin to collect air samples.
15:00	Air samples collected, paperwork finished. Leave the site.




DAILY LOG

Page 1 of

Project Number: 130905AD Date 3-20-14 Shift
 Client: NYS OGS Project Monitor: David Foote
 Project Name: State Office Campus Building 1A Project Phase
 Project Manager: Contractor Name: Titanium
 Work Area: Basement/1st Floor

Time	Description
7:00	Arrive on site, Titanium on site. Start air samples. Titanium plans to finish abating the mudded fittings.
8:00	Check pumps, all are running. Check manometer, reads -0.028.
9:00	Dave (OGS) on site. Discusses work progress with Titanium. Dave plans to check pipe terminations in building.
9:30	Dave leaves site to get respirator.
10:00	Check pumps, all are running. Waste hauler on site to remove Lorice Ent, Inc old waste trailer.
11:30	Dave (OGS) on site and enters work area.
12:00	Dave (OGS) exits the work area. Titanium showers out for lunch.



DAILY LOG

Page 2 of

Project Number: 130905AD Date 3-20-14 Shift
 Client: NYS OGS Project Monitor: Daniel Foote
 Project Name: State Office Campus - Building 1A Project Phase
 Project Manager: Contractor Name: Titanium
 Work Area: Basement/1st Floor

Time	Description
12:30	Work resumes.
13:00	Suit up with supervisor and check work. Observe ~12 locations, 70 fittings abated. Area has been cleaned up/organized.
13:30	Shower out. Titanium begins to pick up equipment and shower out.
13:45	Begin to collect air samples and pumps.
14:30	Leave the site.



NYS/NJS Certified WBE
& SBA EDWOSB

Project Number: 136905AD Date 03/25/14 Shift 1

Client: NYS OGS

Project Monitor: MARA MEEHAN

Project Name: BUILDING 1A


Project Phase: II B

Project Manager: BRYAN

Contractor Name: TITANIUM

Work Area: FIRST FLOOR

Time	Description
0650	ARRIVED AT SITE. MET TRUSS FROM TITANIUM.
	STARTED SETTING OUT PUMPS & SETTING UP AIR SAMPLES.
	TITANIUM WILL BE ISOLATING THE FIRST FLOOR FROM
	THE BASEMENT. WILL KEEP THE NFU'S IN THE BASEMENT
	RUNNING WHILE WORK FOCUSES ON THE FIRST FLOOR
	DOORS TO STAIRWELLS TO BASEMENT ARE LESS THAN
	32 SF. SO 2 LAYERS OF CRITICALS WILL BE INSTALLED, THEN
	2 WALL LAYERS OVER THE DOORS. AFTER THE FIRST
	FLOOR IS CLEARED, A TUNNEL WILL BE BUILT TO
	CONNECT THE DECK TO THE STAIRWELL. THE A NEW
	WASTE OUT WILL BE SET UP FOR THE BASEMENT
	ABATEMENT WHICH INCLUDES DEMOLITION.
0730	RECHECKED PUMPS ALL ARE OKAY. SUNNY COLD MORNING
	TEMPERATURE IN THIS TEENS & WIND FROM THE EAST.
0830	WORKERS ARE ON FIRST FLOOR ISOLATING THE BASEMENT.
	GENERATOR JUST SHUT DOWN FOR THE SOUTHEAST GROUP OF
	NFU'S (IN BASEMENT). GENERATOR WAS RESTARTED. ALL PUMPS
	ARE OPERATING.
0940	WIND CALMING DOWN A LITTLE. STILL SUNNY. WORK IS
	CONTINUING ON FIRST FLOOR. PUMPS ARE OKAY.
10:30	WORK IS CONTINUING, PUMPS ARE OKAY
11:30	WEATHER STILL CLEAR BUT ONLY 28°F & SUNNY, PUMPS OKAY
12:00	WORKERS TAKING LUNCH 30 MINUTE BREAK PUMPS ARE OKAY. DAVE FROM OGS STOPPED BY TO CHECK ON PROGRESS



DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 3-26-14 Shift _____
 Client: NYS CGS Project Monitor: David Foster
 Project Name: State Office Campus - Building 1A Project Phase II B
 Project Manager: _____ Contractor Name: Titanium
 Work Area: 1st Floor

Time	Description
7:00	Arrive on site, Titanium is on site. The south side generators are not running, Titanium starts them up and will have the rental company inspect them. Start air samples. Titanium has the 1st floor separated from the basement and will be cleaning the 1st floor.
8:00	Titanium is sorting the debris pile at the east end of the building by Ambient and East NAE samples, most of the visible dust is being blown away from the samples.
9:00	The generator that powers the southcenter NAE samples, Critical/Ambient (and southeast NAE pump) and is producing smoke, Titanium shuts it down, checks it, and restarts it.
10:00	Observe water line to work area is spraying water near generators and southcenter NAE samples. Titanium supervisor, he states that it was setup that way to have constant water flow.



DAILY LOG

Page 2 of 2

Project Number: 130905AD Date 3-26-14 Shift _____
Client: NYS OGS Project Monitor: David Foote
Project Name: State Office Campus - Building 1A Project Phase II B
Project Manager: _____ Contractor Name: Titanium
Work Area: 1st Floor

Time	Description
11:00	check pumps, all are running. The waste out sample has been knocked over by the heavy wind. Excavator still running by ambient and east NAG samples.
12:00	Titanium breaks for lunch.
12:30	work resumes
14:00	check pumps, all are running.
14:45	Titanium begins to shower out, start to collect air samples.
15:00	Finish paperwork. Leave site.



DAILY LOG

Page 1 of 2

Project Number: 130905AD Date 3-27-14 Shift _____
 Client: NYS OGS Project Monitor: David Foote
 Project Name: State Office Campus-Building 1A Project Phase _____
 Project Manager: _____ Contractor Name: Titanium
 Work Area: _____

Time	Description
7:00	Arrive on site, Titanium is on site. Start air samples, Titanium plans to finish spot removal and start wet cleaning the work area.
8:00	Check pumps, all are running. Check manometer reads 0.06.
8:30	An excavator is operating by the waste out (southwest of the building), no visible dust yet.
9:30	Excavator has moved around to the north side of the building.
10:00	Russ Daniels goes to site meeting, Jimmy Ahn out of work area to supervise.
11:30	Pete Russo on site, checks hard hats and paperwork. Checks work plan and enters work area. Pete Russo leaves the work area and states that a set of flaps is missing (was present before) and states that they need to be replaced. Titanium will correct the issues.



DAILY LOG

Page 2 of 2

Project Number: 130905AD Date 3-27-14 Shift _____
 Client: NYS OES Project Monitor: David Foote
 Project Name: State Office Campus-Building 1A Project Phase _____
 Project Manager: _____ Contractor Name: Titanium
 Work Area: 1st Floor

Time	Description
12:00	Pete Russo leaves the site. Titanium showers out for lunch.
12:30	Titanium resumes work.
13:00	Suit up and enter work area. Workers are in their PPE. Workers are wetting the work area and cleaning. All criticals are good and neg-air is running.
13:30	Shower out. Check manometer, reads -0.023. The excavator is digging up/smoothing up cuts on the south side of the building and then moves to the concrete pile at the northeast corner of the building.
14:40	Titanium begins to shower out. Collect air samples.
15:00	Leave site.



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4.9.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus building 1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: _____

Time	Description
0700	On site w/ contractors. Nine workers in containment. Kim Youngbong 4/15, Young Ho Ahn 6/14, Myong Chul Choi 1/15, Bokhwan Kim 2/15, Bongchool Jung 10/14, In S Pae 12/14, Ohchae Bae 3/15, In su Kwon 12/14, Hyeonook Sin 11/14,
0800	Workers are cleaning an area for the waste out that they have prepared. Variance has not been approved as of yet. I set up and put out air samples.
0830	Suited up to check on progress.
1000	Clean up is complete and a waste out is being constructed within building. I check all outer criticals and air samples. Leader is digging near the waste out on outside. May effect sample.
1130	Workers are cleaning up for a lunch break.
1200	All workers shower out. I recheck air samples.
1330	Work on cleaning and building a waste out continues. I check all air samples. Very windy today.
1430	Workers are cleaning up for the day. They have begun to shower out.
1500	Everybody is showered out and samples are collected. I then drive samples to drop box.
	<i>Eric K. Rath</i>



DAILY LOG

Project Number: 13 0905 AD Date 4.10.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: Bvt. State Office Campus - Building 1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	On site w/ same work crew as yesterday.
0730	I put out all air samples and calibrate. I also check over criticals. Worker suit up and start removal of ceilings on the east end of building. Boss, supervisor has a copy of the approved variance for waste out procedures. Brian Cleary of Ambient is on site.
0800	Bryan leaves site. Work continues. Pumps are all running. Outside work of crushing also goes on. This may effect air sample results.
0930	Work on cleaning inside continues. Very windy day, lots of dust from parking lots. Check all air samples
1100	All cleaning work goes on.
1200	Workers shower out for a lunch break. I check criticals and air samples.
1330	Cleaning work has resumed.
1430	Workers are starting to clean up for the day. I check samples.
1530	Samples were collected. I drive them to a Fed Ex drop box then drive home
	<i>Eric K. Rath</i>



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of 11

Project Number: 13 0905 A0 Date 4.11.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase 1/B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: _____

Time	Description
0700	On site w/ same work crew as yesterday. They prepare for work. I put out air samples and calibrate.
0830	Checked all outside criticals and pumps. Out side demo and crushing of stone goes on also. This may effect some of the air samples.
1000	Work continues in basement work area. OGS is on site. I recheck all air samples.
1130	Workers are starting to clean-up.
1200	All workers shower out for a lunch break.
1330	Work has resumed. Monometer is reading .04. I also check all air samples.
1500	Workers shower out. I collect air samples and drive them to drop off box.
	<i>Eric K. Rath</i>



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of

Project Number: 13 0905 AD Date 4-14-15 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building #1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	On site with Titanium contractors. Crew of eighteen are on site. I check and copy all hard cards and put out air samples.
0830	Checked all samples, criticals and the decon. Three showers in decon w/ hot water. Cleaning basement continues.
1000	Monometer is reading .046. Samples are raining. Cleaning goes on.
1145	Workers shower out for a lunch break. I recheck all pumps.
1230	Work on cleaning resumes.
1330	Pumps and samples are all running. Criticals look good.
1445	Workers are showering out for the day.
1510	All samples are collected. Site is secured and I drive samples to drop.
	<i>Eric K. Rath</i>



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of

Project Number: 13 0905 AD Date 4-15-14 Shift 1st
 Client: NYS OCS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	On site w/ same crew as 4-14-14. They suit up and I put out all air samples.
0830	Checked all criticals, samples and manometer, .042. Workers continue w/ interior removal and clean up of basement.
1000	Work continues. Pumps are running. Weather is cold, raining and windy.
1145	Workers are showering out for break.
1230	All worker return to work. I recheck all air samples. Bad weather.
1445	Workers are showering out. I start to collect all samples.
1505	Samples are collected. Workers are showered out. We all leave site.
	<i>Eric K. Rath</i>



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4-16-14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus Building 1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	On site w/ some crews as 4-15-14, Check all power, criticals, monometers: .048, and put out all air samples. Weather is cold but much better.
0830	Pumps are all running. Removal and cleaning up go on in basement. Demo is work over on the North end of building-outside.
0900	Received approved Variance # 13-1035. Stated that they approved waste out w/ dumpster. I set up to clear waste out area.
1045	Suited up and set up pumps, fan and samples in waste out area and did aggressive airs.
1100	Showered out and check daily airs. Work in basement goes on.
1245	Collected all inside samples from waste out and set up outside samples. Work in basement has started up again also. Showered out and checked all criticals.
1400	All interior work continues. I recheck all air samples.
1500	Workers all shower out. Samples have been all collected and I drive them to Response labs.
	<i>Eric K. Rath</i>




DAILY LOG

Page 1 of 1

Project Number: 13 0405 AD Date 4-17-14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase 11B
 Project Manager: Joella Viscesi Contractor Name: Titanium
 Work Area: Basement Variance # 13-1035


Time	Description
0700	On site w/ contractors. Same crew on site. They stage power + water and prepare for work. I put out all air samples and calibrate.
0730	Check all criticals and monometer, it was reading .015. I inform supervisor that monometer was a little low. He suits up to address the problem.
0800	Received results for final airs on waste out clearance. They passed.
0930	Work continues w/ ceiling cleaning and picking up debris. I check all air samples.
1030	OGS rep's are on site to talk about PCB removal from windows. I check all pumps. Interior work goes on. Weather is warmer and clear. No wind.
1200	Workers all shower out for lunch break. I recheck all pumps.
1330	All work resumes. Skid loader is preped and driven thru waste out area for block removal. Neg. airs are turned up to high.
1505	Workers have all showered out. Samples are all collected and I drive them to Fed-Ex drop.
	<i>Eric K. Rath</i>



DAILY LOG

Project Number: 130905AD Date 4/18 Shift 1st
 Client: NYS CES Project Monitor: Milcheks
 Project Name: State Office Campus Bldg # 1A Project Phase #8
 Project Manager: Jelle Vermeir Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	Arrive on site w/ contractors. Same crew as the previous shift - Decon up & running as I set up daily samples
0745	Walk through checking criticals - minor issue w/ side of decon - bring up to Supervisor - he immediately addressed the breach & taped up accordingly
0830	Supervisor informs me that workers are concentrating on cleaning the ceiling deck & should finish by the end of the shift w/ the ceiling.
0925	David Forte on site to take a sample of spargers from behind the perimeter walls & determine the potential extent of the remaining spargers behind these walls
1000	Check all pumps - no issues - Manometer reading - 0.024 w/c
1035	David Forte off site w/ samples for the lab
1100	Cleaning of the ceiling continues on the far end of the basement - Workers are also fixing the poly by the waste out
1200	Workers shower out for lunch
1235	Workers start to reform from lunch
1330	Workers are still cleaning the ceiling
1400	Check all pumps - no issues
1445	Workers start showering out - start collecting samples
1515	Leave site w/ samples for Leder's drop box




DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4-21-14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus- Building #1A Project Phase 11B
 Project Manager: Joella Misera Contractor Name: Titanium
 Work Area: Basement


Time	Description
0700	Six workers on site and a supervisor. I put out air samples and calibrate. They suit up and prepare for work. Outer criticals look good. Monometer is reading .036. Weather is clear and sunny. Crushing of building debris goes on at North east corner of property.
0830	Workers are fixing some window criticals. Pumps are all running.
1000	All interior work continues. I recheck all air samples and outer criticals.
1130	Workers are cleaning up for break. OGS is on site to check on progress.
1200	Contractors shower out for lunch break. Pumps and samples are all running.
1230	Work resumes. Lifts, for window caulk removal, have arrived.
1330	Ross, the supervisor, tapes off an area on north west corner to test the removal of the caulking. Drop cloths are down and baskets are polyed. Interior work continues. Samples are all running.
1500	Workers have showered out and samples are all collected. We all leave site.
	<i>Eric K. Rath</i>



DAILY LOG

Project Number: 13 0905 AD Date 4-22-14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building #1 A Project Phase 11B
 Project Manager: Joella Viscosi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	On site w/ contractors. Eight men total including two supervisors. They suit up and go to work. I put out all air samples and calibrate.
0800	Inside work still has not gotten approval to do extra walls. They set up for caulk removal. I suit up to check work.
0930	Workers are working on window caulking. I check all air samples, outer criticals, neg. air and decon. Weather is cooler and cloudy.
1100	Caulk removal goes on. OGS rep. is on site to check on progress.
1200	Workers shower out and take a lunch break.
1230	All work resumes.
1400	Caulk removal continues.
1500	Workers are showered out and leave site. Samples are collected and I drive them to drop.
	<u>Eric K. Rath</u>



DAILY LOG

Page 1 of 1

Project Number: 13 0705 AD Date 4.23.14 Shift 1st
Client: NYS OGS Project Monitor: Eric K. Rath
Project Name: State Office Campus - Building 1A Project Phase 11B
Project Manager: Joella Viscusi Contractor Name: Titanium
Work Area: Basement

Time	Description
0700	On site w/ same six workers and two supervisors. They set up and I put out air samples and calibrate. Two workers stay out to set up work area for caulk removal. Talked to supervisor about the abatement of the window caulking. He assured me he would follow all Federal + state regs.
0830	Rain has moved into the area and the two out side workers move to the basement work area. All pumps are running. Outside criticals all look good.
1000	Checked all air samples. Raining site w/ wind. Inside work on columns goes on.
1130	Work continues. Rain is letting up. Samples are all running.
1200	Workers are showered out and eating lunch.
1230	All work resumes. I recheck all pumps. Manometer is .036.
1400	Pumps are running. Interior work goes on.
1500	Workers are showered out. Samples are collected and we all leave site
	<i>Eric K. Rath</i>



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4-24-14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building #1A Project Phase 11B
 Project Manager: Joella Viscosi Contractor Name: Titanium
 Work Area: West side Cavity removal

Time	Description
0700	<p>Four the out of the six workers have been working on the caulking around windows. Starting at the north end. Right side of entry way. They are taping off areas, using drop cloths. Lifts are polyed and there is a designated walk way. Talked to super visor and he said that he understands the removal pr regulations and will follow them. All workers on the windows - west side.</p>
0900	<p>Removal of caulking goes on. I walk perimeter. Work is moving quickly.</p>
1030	<p>All work continues.</p>
1200	<p>Workers shower out for lunch.</p>
1230	<p>Work resumes. I suited up and did visuals for North west end, right side of entry way.</p>
1430	<p>Suited back up for visual inspection of removal and clean up of eight more window columns for a total of 12 columns.</p>
1500	<p>Workers have cleaned up and showered out. We all leave site.</p>
	<p style="text-align: right;">Eric K. Rath</p>



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4.25.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus Building 1A Project Phase: IB
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Caulk removal West + south sides.

Time	Description
0700	On site w/ same work crew of six and two supervisors. They suit up and prepare for caulk removal.
0830	Removal is under way.
1000	Removal and cleanup continue. I check perimeter and decon.
1200	Workers shower out for lunch.
1300	Work resumes on south end. I suit up and perform a visual on the remaining window columns on West side. Entry ways have not been done yet.
1430	Work on south end continues. Workers are starting to clean up for the day.
1500	Workers are cleaned up and showered out. We all leave site.
	<i>Eric K. Rath</i>




DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4-28-14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building #1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Window Caulking - South end and south east corner

Time	Description
0700	On site w/ Titanium Contractors. Same Crews. They suit up and prepare for work.
0830	Four men in two lifts. Two men on the ground. Supervisor is fixing criticals.
1000	Removal of caulk continues. OGS rep. is on site to check on progress.
1130	South end is done w/ caulk removal. Lift moves to east side. No visuals until glazing is removed.
1200	Workers shower out for lunch.
1230	All work resumes.
1400	Caulk removal continues on east side, moving south to north.
1500	Work areas are cleaned up and workers are showered out. We all leave site.
	<i>Eric K. Rath</i>



NYS/NJS Certified WBE
& SBA EDWOSB & DBE

DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4-28-14 Shift 1st
Client: NYS OGS Project Monitor: Eric K. Rath
Project Name: State Office Campus - Building 1A Project Phase: 11B
Project Manager: Joella Viscusi Contractor Name: Titonium
Work Area: Basement

Time	Description
1000	Russ and Jimmy Aba get ready to do some rearranging of the neg. gibs in basement. I set up air samples.
1130	Checked all outer criticals and decon. Manometer is reading 0.29.
1200	Work continues in basement. I recheck all air samples.
1400	The two supervisors are starting to shower out. All neg. gibs are running.
1500	Samples have been collected. We all leave work site.
	Eric K. Rath



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4.29.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Roth
 Project Name: State Office Campus - Building #1A Project Phase 11B
 Project Manager: Jaella Viscusi Contractor Name: Titanium
 Work Area: East side - Caulk removal

Time	Description
0700	On site w/ contractors. Five workers total. I have paper work already, on new workers. They barrier off all work areas.
0830	Work is under way. Everything is in order. Barriers are up. Poly is down for drop cloths. Dumpsters arrive on site.
1000	Work continues w/ removal. Two workers poly dumpsters.
1200	All workers break for lunch and shower out.
1230	Work resumes
1400	The workers are still removing caulking. Moving south to north.
1445	Clean-up is underway.
1500	Workers are showered out and leave site.
Eric K. Roth	



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4-29-14 Shift 1st
Client: DYS OGS Project Monitor: Eric K. Rath
Project Name: State Office Campus - Building #1A Project Phase 11B
Project Manager: Joella Viscusi Contractor Name: Titanium
Work Area: Basement

Time	Description
0700	Fourteen workers are signed in at decon. I hold paperwork on all new workers. They suit up and prepare for work. I put out all air samples and calibrate. I then check outer criticals, neg. airs, decon and the manometer, which reads .034.
0800	Inside work continues. They are still waiting on dumpsters for wall debris. I recheck all air samples. Five dumpsters arrive on site.
0900	Two men shower out to line and prep. canister dumpsters. I recheck all air samples.
1030	Interior work continues. Checked all outer criticals.
1200	Workers have showered out for a lunch break.
1230	All work resumes. Dumpster is being put in waste out.
1345	Interior workers are loading dumpster. I check on all air samples.
1400	I suit up and do visual on dumpster for removal from waste out.
1430	Dumpster passed visual and was removed. OGS rep. was on site to check progress of work. Second dumpster is lined up for waste out. Workers inside clean-up for the day.
1500	Workers are showered out and samples collected. We all leave site.
	<i>Eric K. Rath</i>



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 4.30.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building #1A Project Phase II B
 Project Manager: Joella Viscosi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0645	On site w/ same work crew as yesterday. They are minus one supervisor (Russ).
0700	Workers are suited up and begin work in basement. Dumpster is being lined. I put out all air samples. Check outer criticals, decan and neg. airs.
0830	Dumpster has been moved inside work area and is being filled. I check all samples and monometer, .032. Russell, the missing super is on site and suited up.
0945	Dumpster is full and being covered. It will then move to waste out for cleaning. Samples are all running.
1015	Second dumpster has been cleaned and inspected. A third dumpster is prepared and ready to go in work area.
1200	Workers shower out for a lunch break. I recheck all air pumps. The ^{Third} Second dumpsters is inspected and removed from waste out. E.K.R.
1300	All interior work continues w/ block wall removal.
1330	Suited up and performed visual clearance on dumpster going thru the waste out area.
1400	Fourth dumpster has been cleared. Showered out and check all criticals. Advised supervisor (Russ) to cover dumpsters on site.
1500	Workers are all showered out and we leave site. Eric K. Rath



DAILY LOG

Project Number: 13 0905 AD Date 5.1.14 Shift 1st
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase: 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	Arrived on site OGS and set up air samples for basement area. Same crew on site. Sixteen workers on sign in sheet.
0730	Checked all criticals, neg. girs and dcon. Monometer is reading .009. Told supervisor about monometer and that he might fix issue. Workers wait. Also told him about the need for tape and signs on all dumpsters. Art ran out of barrier tape and has gone to get more.
0800	split-up and performed visual inspection of 20 yrd. dumpster in waste out area. After cleaning and visual it is pulled out of waste out.
1000	OGS reps. are on site. Four dumpsters are taken off site. New ones are delivered. Pumps are all running.
1130	Suited up again for visual on the ^{EKR} number 6 th dumpster.
1200	Workers are all showered out for lunch. I check on air samples.
1230	All work resumes
1300	Performed another visual for the 7 th dumpster to leave waste area.
1400	Another visual was done on the 8 th dumpster, then the can was removed. OGS is on site and made note of the negative air pressure. Again I talk to supervisor. Neg. air went from .009 to .015. They are changing filters and checking criticals still.
1600	All work activity's are on hold until neg. air reaches .02 or better.
1710	Still no neg. air. Workers are showered out. Samples are collected.

Eric K. Rath




DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 5-1-14 Shift 1st
Client: NYS OGS Project Monitor: Eric K. Rath
Project Name: State Office Campus - Building #1A Project Phase: 11B
Project Manager: Joella Viscusi Contractor Name: Titanium
Work Area: Window caulking.

Time	Description
0700	Four workers are preping a work area on the north end of building. Waiting on barrier tape
0800	Work area is taped off and drop cloths down. Caulk removal starts.
0900	Workers are stuck with out fuel. Work is temporary held up.
1030	Lift is fueled and removal continues.
1200	Workers shower out for break.
1230	Work on caulk resumes
1330	All caulking was removed and only glazing remains. Workers are clean-up work areas.
	<i>Eric K. Rath</i>



DAILY LOG

Page 1 of 7

Project Number: 130905AD Date 5/2/14 Shift 1
 Client: NYS-OGS Project Monitor: A. Viscusi
 Project Name: BLDG 1A Project Phase: 11A
 Project Manager: Ms Viscusi Contractor Name: TITANIUM
 Work Area: Basement

Time	Description
7:00	Arrive on-site Titanium on site. Review work area with Russ (super for abatement crew)
7:15	Set up Air samples. Power cord for waste out pump cut. Titanium will replace: manometer #022
7:30	Per for visual of 10 th Roll off.
8:00	4 roll offs arrive. Having difficulty pulling out 10 th roll off (chain breaking)
9:20	Hatin (OGS) on-site we check manometer it is .013. Inform Titanium super. I will check again in one hour
9:50	Check Pumps Titanium Preparing (Limma) new roll off KS
10:30	manometer-.02. Finally able to remove 10 th roll off. replaced chain with 1" cable 3 20yd & 1 30yd container taken off-site
11:30	starting to rain
12:00	11 th 30yd Roll off Ready for visual & Removal from w/A Titanium Break for lunch
12:30	Titanium Back from lunch 11 th roll off placed outside of fenced area. Asked Titanium outside super to put up 25' Barrier Tape and asbestos signs
1:30	check Pumps & Barriers. manometer .051



DAILY LOG

Project Number: 130905 DD Date 5/2/14 Shift 1
 Client: NYS-OGS Project Monitor: R. Viscusi
 Project Name: BLDG 1A Project Phase LIB
 Project Manager: MS Viscusi Contractor Name: T. Titanium
 Work Area: Basement

Time	Description
1300	Watin on-site DOL OK'd weekend work. I notified Ambient office
1430	Visual inspection of container #12
1545	Visual inspection of container #13
	Scott from Ambient on site to Review work status as he will be covering Saturday shift. S.
1600	Suit up & enter W/A to Review work progress
1630	Scott left work site
1700	Check Ramps & Barriers
1745	Visual inspection of container #14
1820	Pick up air samples
	Titanium wrapping up for the day
1900	Leave site for LAB
	Scott - I switched MAB 1,2,3 to MAB 1,2 so no #3 just 1,2,4,5
	- Russ would like copies of visual clearance forms that were signed off. Go thru the logs and he will make copies
	- There is the map of pump locations



DAILY LOG

Page 1 of

Project Number: 130905 AD Date 5/3/14 Shift 1
 Client: NYS OGS Project Monitor: Scott Glover
 Project Name: State Office Campus - Bldg. 1A Project Phase: IFB
 Project Manager: Juella Viscusi Contractor Name: Titanium
 Work Area: Window Removal 1st floor 3rd floor North Side

Time	Description
0800	Crew w/ large backhoe begins window removal on north side 1st floor. Ground lined w/ 30' of poly cut from base of buildings.
0930	Windows on all floors being removed w/ backhoe w/ claw attachment. Work on North Side.
1100	Workers in a lift follow behind getting all remnants of debris + glass from windows frame.
1300	Workers also on ground cleaning up debris + putting it in poly lined dumpster.
	Claw like backhoe done ^{w/rough} removal of all glass on all floors north side.




DAILY LOG

Page 1 of

Project Number: 130905AD Date 5/3/14 Shift 1
 Client: NYS OGS Project Monitor: Scott Glover
 Project Name: BLDG 1A Project Phase: II B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description	Crew on site
0700	Onsite. Talked w/ Russ about scope of work. Work continues w/ Demo in basement. Others will begin removing windows on 1 st floor North side Exterior. Samples are out, pumps running at 2.5 LPM Manometer - .020	
0830	Check samples + pumps. all okay.	
0930	2 Trucks w/ 4 Empty dumpsters pulled up on site to drop them off. Trucks picking up full dumpsters (sealed). Titanium workers putting poly in new dumpsters.	
1000	Check samples + pumps. all ok.	
1100	Check samples + pumps. all ok. Trucks leaving work site.	
1200	Crew goes to lunch. Check samples + pumps all ok.	
1245	Crew suits up, goes back to work.	
1300	Visual inspection of outgoing dumpster. All sealed, all ok.	
1400	Check samples + pumps. all ok. Workers putting poly on two more dumpsters to go into basement	
1430	Visual inspection of dumpster #16. All's ok.	
1500	Informed Russ (Titanium) that its okay to rinse off non porous steel top in dumpster to take out to recycle. Manometer - .03	




DAILY LOG

Page 1 of 2


Project Number: 130905AD Date 5/4/14 Shift 1
 Client: NYS OGS Project Monitor: CHRIS MEYER
 Project Name: BLDG 1A Project Phase: ILR
 Project Manager: JELLA Contractor Name: TITANIUM
 Work Area: BASEMENT


Time	Description
0700	ON SITE w/ TITANIUM AT BUILDING 1A. THERE ARE 22 MEN ON SITE. WORK IN THE BASEMENT CONTINUES. ALL SAMPLES ARE RUNNING AT 2.5 LPM
0800	ATIM FROM OGS IS ON SITE AND REPORTED A FEW DISCREPANCIES TO ME ABOUT THE PROJECT. THE DUMPSTERS OUTSIDE WERE NOT COVERED LAST NIGHT. A HARD WALL HAD FALLEN ON THE NE SIDE OF THE BLDG. HE ALSO NOTICED SOME WINDOW DEBRIS ON THE FLOOR OUTSIDE FROM LAST NIGHT. TITANIUM HAS BEEN NOTIFIED AND IS CORRECTING THE ISSUES. HE ALSO CALLED OFF A FAILED CRITICAL ON 1ST FLOOR BUT THAT AREA HAS BEEN CLEARED.
0830	ATIM FROM OGS OFF SITE. WENT OVER ISSUES w/ SUPERVISOR. (RUSS) RUSS STATED THAT THE DUMPSTER WAS UNCOVERED EARLY THIS MORNING WHEN TITANIUM FIRST ARRIVED ON SITE FOR USE TODAY. THE HARD WALL WAS SECURED THIS MORNING BUT HAD BLOWN OVER w/ THE WINDS. HE DID ADMIT TO LEAVING THE WINDOW GLAZING DEBRIS ON THE FLOOR OUTSIDE THE BLDG ON THE FLOOR OVER NIGHT.
0930	CHECKED PUMPS AND CRITICALS.
1000	TITANIUM IS USING THE BOOM LIFTS TO REMOVE WINDOWS ON THE 3RD FLOOR OF THE EAST SIDE OF BLDG 1A. A BACK HOLE IS DOING ROUGH WORK ON THE NORTH SIDE OF BLDG.
1100	CHECKED PUMPS AND CRITICALS. MET BACK UP w/ ATIM FROM OGS AND TONY (OWNER OF TITANIUM) TO LOOK AT THE HARD WALL THAT WAS LOOSE EARLIER THIS MORNING.



DAILY LOG

Project Number: 130905AD Date 5/4/14 Shift 1
 Client: NYS OLS Project Monitor: CHRIS MEYER
 Project Name: BDG 1A Project Phase II B
 Project Manager: JOELLA Contractor Name: TITANIUM
 Work Area: BASEMENT

Time	Description
	THE AREA WAS BEING USED TO PUSH WATER THAT WAS BEING USED WITHIN THE WORK AREA OUTSIDE ON THE GROUND. THE GROUND IS NOW CONTAMINATED WHERE THE UNFILTERED WATER WAS BEING PUSHED OUT. I NOTIFIED BRIAN CLEARLY. HE RECOMMENDED I CALL JOELLA. JOELLA SAID THAT THE WATER COULD BE WASHED SOAKED UP AND DISCARDED AS ACM OR SUCKED UP AND FILTERED. ALSO 1" OF SOIL WILL NEED TO BE REMOVED AND DISCARDED AS ACM.
1200	TITANIUM BREAKS FOR LUNCH.
1230	TITANIUM BACK FROM LUNCH
1300	TITANIUM HAS REMOVED ALL WINDOWS ON THE EASTERN SIDE OF THE BLDG.
1400	CHECKED PUMPS AND CRITICALS
1410	SPOKE W/ ATIM, AND TONY AND ART. THE CONTAMINATED SOIL AND WATER WILL BE REMOVED FIRST THING TOMORROW MORNING.
1530	PERFORMED VISUAL INSPECTION ON WASTE CONTAINER.
1700	TITANIUM IS CLEANING UP PLY ON NE SIDE OF BLDG.
1800	LAST MAN OUT OF WORK AREA. TITANIUM IS FINISHED FOR THE DAY STARTED COLLECTING SAMPLES.
1810	ALL SAMPLES COLLECTED FINISHED PAPER WORK.
1815	LEFT SITE FOR LAB.
	




DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 5.5.14 Shift 0700-1700
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building #1A Project Phase: 1C
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement


Time	Description
0645	On site w/ contractors. I set up air samples and calibrate. Six workers on site. Four suit up for work.
0730	Brian Cleary is on site. I leave to pick up extra pumps.
0800	Back on site.
0830	Brian showers out of containment. Visual inspection failed and workers continue w/ cleaning some walls, ducts and columns.
1000	Cleaning work continues. I check all criticals. Monometer was low
1000	I asked workers to address problem.
1100	Monometer is reading .038. Two workers come out to work on windows.
1200	Workers shower out for lunch break. I check all air samples.
1230	Suited up and followed workers into containment.
1400	Four workers and super cleaning from north to south. Progress is about just less than 1/4 way complete. Elevator shaft are holding water that needs to be addressed. Showered out and check air samples. Monometer is reading .019. I inform outside supervisor.
1530	Cleaning of basement area continues. I recheck all air samples. Two OGS reps. on site.
1545	Workers shower out and are finished for the day. I collect all samples and go back to the sill removal.
	<i>Eric K. Rath</i>



DAILY LOG

Project Number: 13 0905 AD Date 5.5.14 Shift 0700-1900
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus Building #1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Window Caulking & sills

Time	Description
1800	Workers are moving south down thro. Cleaning up ground debris as they go.
1900	South side sill removal is complete. Ground is clean, but needs usual. Insides need cleaning also. Everybody packs up and leaves site.
	<i>Eric K. Rath</i>



DAILY LOG

Page 1 of 2

Project Number: 13 0905 AD Date 5-5-14 Shift 0700-1700
 Client: NYS OGS Project Monitor: Eric K. Roth
 Project Name: State Office Campus - Building 1A Project Phase 11B
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Window Caulking and Glazing (East side)

Time	Description
0700	On site w/ Titanium Contractors.
0800	An issue with water that came out of basement containment has been found near the north end. Brian Cleary of Ambient and three OGS reps. are on site. Contaminated area is taped out and water and soil are removed.
0930	Contaminated soil is loaded into a lined dumpster and covered. Atim of OGS documents activity and we both approve. Approx 10-12 inches of material was removed.
1035	North end of building is tapped off and poly is put down for sill removal. Three OGS reps are on site to witness removal. Asked Russ to fix criticals. They refused and continued. ^{EKR} Sills are being pulled and layed on poly. I suggested to drop them into a lined dumpster. No P.P.E. being worn by supervisor.
1130	Work on sill removal continues. Barriers are up and dumpster is near work area.
1200	Workers break for lunch.
1400	Operator is using a hammer to knock sill loose for removal. Process is working more efficient. Cleaner process. OGS is also on site.
1600	Sills are being removed, north to south on the east side. Poly is down and tape is up.
1700	Work on sills goes on. I check interiors.



DAILY LOG


EKR

Page 1 of 21

Project Number: 13 0905 AD Date 5-6-14 Shift 0700-1900
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase 11C
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0645	On site ^{EKR} site w/ contractors. Sixteen total. They suit and prepare for a final cleaning of basement area.
0730	Air samples are put out and calibrated. Checked all outer criticals, neg. ahrs and decon. Manometer is a steady .023.
0830	Scaffolding has been set up and work on ceilings is ready to begin. Pumps are all running. Atim of OGS is on site.
1000	Interior cleaning continues. Neg. air pressure is good (.023). Pumps and samples are all running. Atim is back on site.
1130	Suited up and checked on progress. Workers are starting to clean up for lunch break. Atim is on site, recheck work done on previous floors. Pumps and samples are all running.
1200	Workers all shower out for break. Erin and Atim are both on site. We check out previous work done on floors 1+2. All pumps and samples are running. Wind is picking up and making dust. This may effect air samples. Three pieces of ductwork still need to be removed.
1400	Basement cleaning has resumed.
1530	Work continues w/ cleaning. Supervisor is still trying to filter water out of shafts. I shower out and check pumps and samples. Still getting high wind speeds, lots of dust.
1730	Workers are starting shower out. Cleaning is complete. Still have water in pits.
1815	All workers are showered out. Samples are collected and we all leave site.

Eric K. Rath



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 5.7.14 Shift 0700-1900
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase: 11C
 Project Manager: Joella Viscusi Contractor Name: Titanium
 Work Area: Basement

Time	Description
0700	On site w/ contractors, Six total on sign in sheet. I suit up and perform a visual of basement work area.
0800	Everything looks good and is ready for clearance air. Titanium is still waiting on a filter system to drain water. Bryan Clear is on site to check on progress.
1030	Bryan is back on site and did a visual on basement area. After which I set up fans and pumps and did aggressives w/ leaf blower.
1130	All samples are running.
1245	Collected all outside samples.
1330	Suited up and collected all air samples. Drove them to Response labs for a rush reading.
1400	I then drive back to campus site.
1430	Back on site. Filtering system is on site. Titanium is hooking up.
1500	Contractors have not found a sewer to put water into. OGS asked them to pump it into a pit made of clean fill. I advised not too.
1530	OGS is on site, tells the contractors were they wanted it and began the purging.
1630	Pitts are pumps out, both north and south, inspected by myself and OGS.
	<i>ERK</i> <i>Rath</i>
	<i>Eric K. Rath</i>




DAILY LOG

Page 1 of

Project Number: 13 0905 AD Date 5.7.14 Shift 0700-1900
 Client: NYS OGS Project Monitor: Eric K. Rath
 Project Name: State Office Campus - Building 1A Project Phase 11B
 Project Manager: Joelle Nicosi Contractor Name: Titanium
 Work Area: Windows - caulk + Glazing

Time	Description
0700	On site w/ contractors. Four men suit up and prepare for work on Northwest entryway. Poly is down. Criticals are up as well as barrier tape.
0830	Work on caulk removal continues. One operator is up in man lift doing the cleaning on louvers and openings.
1000	North end penthouse work goes on.
1130	Workers are cleaning up all work areas before lunch break. A full crew of OGS reps. are on site, five.
1200	Workers shower out for lunch break.
1230	Caulk removal resumes.
1400	I suit up w/ supervisor and inspect sill removed on west and north sides.
1500	All work areas are clean and no visible caulking debris. All window units w/ glazing are removed from east side. We also do a visual for this.
1630	Basement work area clears and all work goes to clean-up and tear down. I start to pick up pumps and gear.
1745	Tear down and pick up continues. I go over caulk areas w/ supervisor.
1850	Work is done. Workers are packed up and we all leave site.
	<i>Eric K. Rath</i>



DAILY LOG

Page 1 of 1

Project Number: 13 0905 AD Date 5-8-14 Shift 0700-1900

Client: NYS OGS Project Monitor: Eric K. Rath

Project Name: State Office Campus - Building #1A Project Phase: 1/Caulk removal

Project Manager: Joella Viscosi Contractor Name: Titanium

Work Area: East, Southwest sides and Penthouse

Time	Description
0700	On site w/ contractors. They go in to finish tear-down the re-main set up for caulk removal on the penthouse louvers. Atim of OGS is on site and tells them to tear down all criticals in all windows.
0800	Man lift w/ two workers are cleaning caulking on north penthouse.
1000	North end is complete. I borrow harness and go up for visual, and every-thing looked good. No visible debris.
1200	An issue about caulk found on east side, inside the aluminum frame has come up. Work on any part of that building, as far as demo, has been stopped until OGS come up w/ an answer.
1400	Work on Southwest entry is still being done. Atim of OGS is on site. We walk thru entire site to look for any missed areas. OGS was satisfied and leaves. Removal work continues.
1500	The last of the removal is being done, very close.
1515	Everything is completed. Walked thru w/ OGS one last time. Done! Loaded truck and leave site.
	<i>Eric K. Rath</i>